

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिहारशरीफ

पत्रांक 913 (अग्र) बिहारशरीफ, दिनांक 5-7-21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
बिहार ग्रामीण पथ विकास अभिकरण पटना।

विषय:- मुख्यमंत्री ग्राम सम्पर्क योजना (sc) अन्तर्गत आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक से संबंधित मुख्यमंत्री ग्राम सम्पर्क योजना (sc) अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध कराने हेतु अधियाचना पत्र समर्पित की जा रही है।


अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,

कार्य प्रमंडल, बिहारशरीफ




(See Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate up to the month of 05-05-2021

(MMGSY SC)

PIU- BIHARSHARIF

Year-2021-22

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under MMGSY SC	80WE 05-06-2021	3261.47412	Certified that out of Rs 3261.47412 received & balance during the years 2021-22 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 3170.32279 has been utilized for the purpose of MMGSY SC scheme as given in the margin for which it was sanctioned and that the balance of Rs 91.15133 lacs remaining unutilized at the end of the period under 05-07-2021
	Total Rs.		3261.47412	

2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:

- Construction of Road Works.
- Construction of CD works

Done S- 05/07/2021
Divisional Accounts Officer Gr II
R. W. D. (W) Division
Biharsharif

Done 5/7/21
Executive Engineer
R.W.D. (W)

Division Biharsharif (Nalanda)

Done 05/07/2021

MMGSY (SC) Allotment Requisition Format

Name of Division:- RWD Biharsarif												
Sl. No	Year	Name of Road	Name of Contractor (in English)	Administrative Length (in Km)	Sanction Amount (in Lacs)	Agreement Main Work	Amount (in Maintenance)	Allotment Received (in Lacs)	Total Expenditure as per MIS (in)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2020-21	Korai Garpar School West To LD56	Anup Patel	0.300	21.62500	20.98352	0.58151	12.10351	12.10351	19.21192	7.10841	
2	2019-20	Asthawan Kurnhi Road se Pahi Road to Devkali Bigha Beldari	Maa Netula Constructions Proprietor Sudarshan Sinha	0.450	27.64100	23.66063	4.73783	13.18598	13.18598	20.93012	7.74414	
3	2019-20	NH 110 Road se to Sariaya	Amarendra Kumar	0.500	30.70500	31.16972	0.96807	13.76751	13.76751	21.84525	8.07774	
4	2019-20	NH 31 To Kamal Bigha to Villag Bangauriya	Asha Nand Singh	0.700	67.82200	57.19764	3.97330	45.22131	45.22131	56.71311	11.49180	
5	2019-20	Soyba Mafi Road To Abdulhichak	Deepak Kumar	2.760	130.86000	119.21961	9.03993	113.01921	113.01921	127.40604	14.38683	
6	2019-20	Rahui Punha Road To Kaiapur to Mahdumpur	RANJEET KUMAR	1.130	76.48400	64.07929	9.74644	0.00000	0.00000	29.13350	29.13350	
7	2017-18	Mahajpar Tetrawan Darinapur Road to Harawan Manji Tola	Mukteshwar Prasad Singh	0.697	38.94400	34.15202	3.84403	20.00000	20.00000	29.98278	9.98278	
8	2020-21	Construction Of Road from Sh-78 To Kenar Road	Kumud Ranjan Sarkar	1.350	94.85400	77.06222	14.22526	32.69507	32.69507	44.31935	11.62128	
9	2019-20	Berauti Devi ashtan To LO40	Sunil Kumar Singh	0.250	16.64700	16.03701	0.47966	5.00000	5.00000	14.68598	9.68598	
10	2015-16	construction of road from barandi punha road ravidas tola east side to jagandanpur village	Rana Construction	1.370	104.81000	85.89187	5.14155	85.32501	85.16078		0.16423	

11	2014-15	Bihar Nijay near Police Station to Sultanpur	Prem Kumar Sinha	2.100	174.10000	150.40645	8.72145	139.73565	139.32198				0.43167	
12	2014-15	Patlipura Benin Perbuka Rd to Bhogpur village	Ravi Shashi	1.200	99.15000	85.05778	3.96879	66.83900	66.83606				0.00294	
13	2014-15	Bemar Sakubra Road To Tapipur	Prem Kumar Sinha	2.039	149.42000	131.17224	11.00972	130.56968	130.46263				0.10705	
14	2015-16	NH-110 Jamalichak more to Dumrawan road to Laligha Mahadali tola	NADARI CONSTRUCTI ON PVT LTD	0.800	62.87000	55.37648	1.94826	20.09516	20.09496				0.00020	
15	2015-16	NH-110 Jamalichak more to Dumrawan road to Mandach Mahadali tola	Krishana Murari	0.640	47.51400	41.88530	1.87171	40.35862	40.35832				0.00030	
16	2015-16	Construction of road from Bund Gopalpur (SH-78) road to Janakpur	Shiv Shankar Prasad	0.960	73.61000	56.58191	3.75957	56.67851	56.59935				0.07916	
17	2013-14	Kenar More To Kenar	KARIVEER SINGH YADAV	1.259	81.20000	74.15000	5.84700	20.77909	20.77343				0.00566	
18	2016-17	ISSUA SAMASTI KE BUCH MANACHAK MOR TO MANACHAK	SANJEV KUMAR	0.610	37.00900	31.54640	3.03928	31.54640	26.97610				4.57030	
19	2017-18	Duhapur to Bakra to Matampur	SHAMBHU KUMAR	2.500	135.12000	123.93821	8.38669	123.93821	118.66407				5.27414	

18

20	2017-18	Bihar Nilay Path to Mirjapur	ARVIND KUMAR	0.950	53.14700	48.87116	2.31395	46.91180	46.38697					0.52483	
21	2017-18	NH-31 to Baghopur	VISHWNATH PRASAD	1.224	60.28100	56.02474	5.22655	25.00000	18.06361					6.93639	
22	2017-18	MIDDLE SCHOOL ISSUA KE UTAR TOLA to SAMUDAIYIK BHAWAN YADAV TOLA ISSUA	DESH DEEPAK	0.740	49.67500	47.45678	1.22724	47.45678	47.27036					0.18642	
23	2017-18	BADHIYA KHOIKIPUR ROAD to KABIRCHAK	DESH DEEPAK	0.710	46.17700	43.03253	2.25187	43.03252	40.94192					2.09060	
24	2017-18	AERUAPAR MOR to AERUAPAR	M/S Nand Consultants, Prop-Rajesh Kumar	1.460	94.89000	88.58570	5.84815	88.58570	85.18045					3.40525	
25	2017-18	chhotee malaavaaai To to chhotee gharivaaree	DEEPAK KUMAR	2.760	130.86000	119.21961	9.03993	119.21961	109.87422					9.34539	
6	2017-18	NH-31 Tungl Road to Tungl Mushhari (Pindpar)	NADARI CONSTRUCTION PVT LTD	1.500	99.40000	86.38664	6.50456	86.38664	77.80461					8.58203	
	2017-18	Amarpur Salempur Road to Kadi Bigha	Akhilesh Kumar	0.300	18.92900	16.32874	0.33816	16.32874	16.10318					0.22556	
	2017-18	Saidpur-Rajopur Bigha (1062) to Kalyan Bigha	ANJANI KUMAR	1.280	77.93000	72.43783	3.93591	72.43783	62.53853					9.89930	

13

29	2017-18	utarnawan pesaur road to galbi	Akhilesh Kumar	0.350	23.38200	20.11777	0.45889	20.00000	17.03089			2.96911	
30	2017-18	Amarpur Salempur Road to Dhamasang	KRISHNA MURARI	0.780	37.78600	33.95495	2.39302	30.00000	26.11322			3.88678	
				33.66900	2162.84200	1911.98475	140.82828	1566.23754	1507.55023	364.22805	109.23546	58.68731	0.00000

Handwritten signature: 05/07/2018

Executive Engineer Gr-II
R. W. D. (W) Division
Bhāshant (Nalanda)

Handwritten signature: 05/07/2018

Executive Engineer
R. W. D. (W)
Division Bhāshant (Nalanda)