

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT of work					
2nd on A/c Bill					
N/WORK- Construction of Road from					
Kauwa Kaul to Dobha Kaur Jee					
Basa to Nagrah wasa HHHSY Road					
Agency - Amit Kumar Singh.					
Ref Agreement No- 169/SRD/2020-2021					
Date of Commence - 20/06/20					
Date of completion - Work in progress					
(1/1)	Setting out pillars				
	1.0 km P- (6)				
e 33406.26/km —————> R 3340720					
(1/2) Clearing & grubbing road land.					
0.350 Hct P- (6)					
49496.70/Hct —————> R 1732420					
(1/3) Construction of embankment					
material level up to 1000m.					
641.20 m ³ P- (6)					
e 184.19/m ³ —————> R 11810320					
(1/5) Construction of embankment					
with level 100m					
2564.78m ³ P- (6)					
e 147.35/m ³ —————> R 37792020					

R-54675420

Continuation

P 54675420

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/7) Construction of sub-grade					
1872.0 m ³ P-⑦					
e 126.25/m ³					Rs. 330876.20
(6/8) Construction of granular sub-base part					
648.0 m ³ P-⑧					
e 2846.00/m ³					Rs. 1844208.20
(7/9) Providing Lang & Company of work m-3					
135.0 m ³ P-⑨					
146.25 m ³ P-⑩					
281.25 m ³					
e 3507.18/m ³					Rs. 986378.20
(8/13) Plr Lang & Company of P.S.D for 1 unit c.c. P-11					
75.0 m ³ P-⑪					
e 2846.00/m ³					Rs. 213450.00
(9/14) Construction of Cement concrete Pavement m-30					
120.0 m ³ P-⑫					
e 6667.44/m ³					Rs. 800093.20
					Rs. 47,21,779.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/31) E/walk excavation for str 89.37 m ² P-⑦ e 245.17/m ² —————→ R/- 25491=0					
(11/32) Plv p.c.c. M-15 in foundation 13.785 m ² P-③ e 5379.00/m ² —————→ R/- 74150=0					
(12/33) Plv p.c.c. M-20 in sub-str 107.13 m ² P-⑧ e 6370.85/m ² —————→ R/- 682509=0					
(13/34) Providing Long R.C.C N.P. 1000φ H.P 22.50 m P-⑧ e 3512.92/m —————→ R/- 79041=0					
(14/35) Painting on parapet wall 61.92 m ² P-⑧ e 95.63/m ² —————→ R/- 5921=0					
(15/30) Plv & fixing of mmusy Project Board. 2 nos P-⑨ e 9357.10/no —————→ R/- 18702=0					
e Add 12% G.S.T —————→ R/- 56,07,593=0					
e Add 1 % L.cess —————→ R/- 672911=0					
R/- 63,36,580=0					
Less previous payment vide Pay No - (10) e —————→ R/- 1060471=0					
R/- 52,76,109=0					
18/6/2021 J.E.					
19/6/21 M					

C & P

Continuation

27.06.21
E.C.