

Schedule XLV-Form No. 134

MMGS (Gm)

आमिनाम विमोक्ति संसद्, गुजरात DIVISION

आमिनाम विमोक्ति संसद्, गुजरात SUB-DIVISION

Measurement Book

No 2249

संदर्भ:- आमिनाम Varun Kumar

6th & Final Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w:- Consn. of Road 2					
ad works with maintenance					
for Ramkhal Sah Sirsi					
to finish Road Sirsi					
Under mmsy (hen)					
N/Agency:- Varun Kumar at					
Sanda Madhubani					
Agreement no:- 24 SBO of 2013-20					
Date of Commence:- 18-11-19					
Date of Completion:- 17-05-20					
Actual date of Completion - 26-02-21					
<u>Work Done</u>					

Further measurement					
NIL					
(2/12) P/w 2 Fixing of working benchmark pillar					
(a) working benchmark pillar					
QTY (Prev) vide TMB P-35					
QTY = 0.753 Km					
@ ₹ 4571 = 02/Km ——— ₹ 3466 = 00					
(b) Reference Pillar					
QTY (Prev) vide TMB P-35					
QTY = 0.753 Km					
@ ₹ 2017 = 03/Km ——— ₹ 1600 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2/3) clearing & grubbing Road Land etc.					
Qty (prev) vide TMB P-35					
Qty = 0.56 Ha					
@ ₹ 49735 = 47/Ha —					₹ 27854=00
(3/4) Excavation for Roadway in soil using manual means etc.					
Qty (prev) vide TMB P-35					
Qty = 30 m ³					
@ ₹ 81=20/m ³ —					₹ 2436 200
(4/5/6) Cost of embankment with material obtained from borrow pit etc.					
(a) Lead 1000m					
Qty (prev) vide TMB P-36					
Qty = 117 m ³					
@ ₹ 187=51/m ³ —					₹ 21939=00
(b) Lead 100m					
Qty (prev) vide TMB P-36					
Qty = 350-23 m ³ 523-25 m ³					
@ ₹ 2616=86/m ³ —					₹ 337497=00
(3/3+4) P/L, laying, spreading					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 compacting of WBM-III					
(5/7) Constn. of Subgrade					
2 earthen shoulder etc.					
Qty (Prev) vide TMB P-31					
Qty = 375.4 m ³					
@ ₹ 189 = 33/m ³					₹ 184731=00
(6/8+13) Constn. of granular					
Sub-base by providing					
well graded material					
Qty (Prev) vide TMB P-31					
Qty = 350.23 m ³					
@ ₹ 2616 = 06/m ³					₹ 337437200
(7/9+14) P/v, laying, spreading					
2 compacting of WBM-III					
Qty (Prev) vide TMB P-37					
Qty = 223.61 m ³					
@ ₹ 3187 = 17/m ³					₹ 712683=00
(8/10) Prime Coat :- P/v & applying					
Primer Coat with bitumen					
emulsion etc.					
Qty (Prev) vide TMB P-37					
Qty = 1487.73 m ²					
@ ₹ 51 = 65/m ²					₹ 76300=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/11) P/o 2 applying tack coat with bitumen emulsion etc.					
Qty (Prev) vide TMB P-37					
Qty = 1487.73 m ²					
@ ₹ 17 = 35/m ²					₹ 25812 = 00
(10/12) 1/v 2 laying of rolling of close graded premix Surfacing material etc.					
Qty (Prev) vide TMB P-37					
Qty = 1487.73 m ²					
@ ₹ 225 = 25/m ²					₹ 341032 = 00
(11/15) Constr. of un-reinforced plain cement concrete Pavement etc.					
Qty (Prev) vide TMB P-38					
Qty = 242.26 m ³					
@ ₹ 7958 = 72/m ³					₹ 1928073 = 00
(12/16/17) Km Stone:- Reinforced cement concrete M-15 grade Km local stone etc.					
(i) Km stone:-					
Qty (Prev) vide TMB P-38					
Qty = 2 No.					
@ ₹ 2514 = 54/No.					₹ 5029 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ii) 200m Stone :-					
QTY (prev) vide TMS P-38					
QTY = 3 No.					
@ ₹ 680 = 16 / No.				₹	2067 = 00
(13/18) Reinforced cement					
Concrete M-15 grade					
boundary pillar					
QTY (prev) vide TMS P-38					
QTY = 20 No.					
@ ₹ 538 = 54 / No.				₹	10771 = 00
(14/15) P/v 2 Fixing of Retra					
Reflective Cautioning,					
Mandatory & Informatory					
Sign board etc					
(i) 600mm circular					
QTY (prev) vide TMS P-38					
QTY = 4 No.					
@ ₹ 5614 = 03 / No.				₹	22456 = 00
(ii) 900mm equilateral 2 triangle					
QTY (prev) vide TMS P-39					
QTY = 2 No.					
@ ₹ 6413 = 55 / No.				₹	12827 = 00
(iii) 600mm x 450mm rectangular					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/21) 8/100 wide		7.28	9.25		
		Q ₁₄ = 2.710			
@ 2 5758 = 5/100				2	10018200
(15/22) 8/100 2 Jarring of					
bat applied thermoplastic					
Compound 2.5 mm thick etc.					
Q ₁₅ (100) wide		7.28	9.25/40		
		Q ₁₅ = 3.83/m ²			
@ 2 885 = 53/m ²				2	66883200
(16/25) 8/100 2 Jarring of bat					
applied thermoplastic					
Compound 2.5 mm thick					
on concrete surface					
Q ₁₆ (100) wide		7.28	9.40		
		Q ₁₆ = 7.9 m ²			
@ 2 547 = 53/m ²				2	74858200
(17/26) 8/100 2 erecting derrick					
2 place mobilization					
etc.					
Q ₁₇ (100) wide		7.28	9.40		
		Q ₁₇ = 12.10			
@ 2 3546 = 12/100				2	3546200
(18/27) 8/100 2 Fixing of typical					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
masonry Informatory Sign board with logs etc.					
Qty (prev) vide TMB P-40					
Qty = 5 No.					
@ ₹ 11800 = 66/No. —					₹ 59003=00
(19/28) Brick Masonry work in cement mortar					
Qty (prev) vide TMB P-41					
Qty = 3.20 m ³					
@ ₹ 6263 = 55/m ³ —					₹ 20544=00
(20/30) Plastering with					
Cement mortar on brick work					
Qty (prev) vide TMB P-41					
Qty = 32.64 m ²					
@ ₹ 201 = 20/m ² —					₹ 6570=00
Total = 4635493=00					
(i) Less 1/2 below as per agreement					₹ 46355=00
(ii) Less Previous Payment = 3457122=00 vide TMB P-41/42					
Net = 1132016=00					

Continuation