

Construction of RCC Bridge at Taralohi to

Dhamekha Gaon me Soti Bar pul Nirman kary

Schedule XLV-Form No. 134

Parbhargad-1 DIVISION

Bahadurgpur SUB-DIVISION

Contractor -> Dilip Kumar

Measurement Book

3818

2nd on Me Bill

8

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
Name of work - Taralahi to Dharela					
Gaon me Soti per pul					
Nirman Karya					
Agency - Dilip Kumar					
Vill - Akharaghat, Nazipur					
P.O - Siddapur (Muzaffarpur)					
Date of start - 03-09-2020					
Date of completion - 02-03-2022					
Agg. No. - 60 SBD/2020 - 21 (State Scheme)					
(1/28)	Cleaning and grubbing of bridge and road land				
	Qty - 0.11 Ha V.T.M.B. (1/28)				
	@ 51137.37 / Ha = 5625=00				
(2/1)	Earth work cutting abutment cap				
	Qty - 373.2 m ³ V.P. (6/3)				
	@ 294.725 / m ³ — 109991=00				
(3/2)	Providing and constn temporary Island 8m				
	Qty - 1 Nos V.P. (6/1)				
	@ 250211.106 / Nos — 250211=00				
(4/4)	Constn of temporary Service road				
	Qty - 33 Rm V.P. (6/2)				
	@ 3745.539 / Rm — 123603=00				
					489430=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF-	489430=
(5/5) Providing M ₂₅ RCC					
M ₁₅ levelling course					
for pile cap					
Qty - 20.142 m ³ V.P. (6/4)					
@ ^{6157.19} 170449.47 / m ³ —					123897=
(6/6) R.C.C. grade M ₃₀ in					
Pile cap (Aid R ₁)					
Qty - 225.828 m ³ V.P. (7/1)					
@ ^{7359.89} 224984.72 / m ³ —					1662067=
(7/7) Bored casting					
M ₃₅ grad in Abutment					
+ Pier					
Qty - 440 m V.P. (34/3)					
@ 13400.84 / m —					5896369=
(8/8) Reinforcement Supplying					
fitting and placing					
HYSR bar					
V.P-2 Qty - 47.893477 MT					
V.P-67 Qty - 16.1283 MT					
64.022 MT					
@ 55991.15 / MT —					3584665=
					11756428=
Add GST 12 % (+)					1410771=
Add labour 1-1. (+)					117564=
					13284763=
Less 13.63 % Sebw (-)					1810713=
					11474050=

[illegible]