

1st on A/c Bill

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of road					
From Rajapur pmgsy road					
to Rajapur Harigan talu					
Agency - Shailesh Kumar					
Agreement no - 45/BSO/20/8.19					
Agreement Amount - 111.866146					
Date of start - 28.2.19					
Date of Completion - 27.2.20					
Date of measurement - 17/4/19					

1. Boundary and Fixing
Working benchmark
Pillar—

Qty = 2 Nos
 (ii) Reference Pillar
 Qty = 8 Nos

2. Clearing and grubbing
the road land—

10 x 30 x 2 x 3.50	= 2100 m ²
10 x 30 x 2 x 3.50	= 2100 m ²
10 x 30 x 2 x 3.50	= 2100 m ²
10 x 30 x 2 x 3.50	= 2100 m ²
10 x 30 x 2 x 3.50	= 2100 m ²
10 x 30 x 2 x 3.50	= 2100 m ²

5 x 3000 Continuation x 3.50 = 10500
106500 m²

3rd on A/C Bill

33

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of					
road from Rajapur PMGSY					
road to Rajapur Haripantala					
Agency- Shailesh Kumar Singh					
Agreement No- 65/SB/2018-19					
Agreement Amount- 111.886					
Date of start- 28.02.2019					
Date of Completion- 27/02/20					
Date of measurement- 17/8/20					
1. Providing and fixing					
Km Stone					
(i) Ordinary Km Stone					
Qty= 3 Nos					
(ii) Green Stone					
Qty= 8 Nos					
2. Providing and fixing					
Boundary Pillar					
Qty= 20 Nos					
3. Providing and fixing					
Cautionary mandator					
and informative board					
(i) Green Circular					
Qty= 12 Nos					
(ii) Green equilateral triangle					
Qty= 6 Nos					

Continuation

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
<u>Providing and fixing benchmark Pillar</u>					
Vide item No (1) P.M. 26					
Qty. 2 NOS					
@ 3947 = 71 NOS & 3957 = 40					
<u>Reference Pillar</u>					
Qty. 8 NOS					
@ 1809 = 21 NOS & 14473 = 68					
<u>Clearing and grubbing the road land</u>					
Vide item No (2) P.M. 26					
Qty 2 1.36 Hq					
@ 50148 = 62 NOS & 68452 = 88					
<u>Excavation for roadway in Soil</u>					
Vide item No (3) P.M. 26					
Qty = 41.775 m ³					
@ 75 = 470 m ³ & 3157 = 88					
<u>Construction of road embankment with approved material</u>					
Vide item No (4) P.M. 34					
Qty = 78.44 m ³					
@ 130 = 88 m ³ & 10266 = 22					

Continuation

& 104239 = 24

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Board					
Vide stem No 5 PN: 34					
Qty: 1 Nos					
@ 3481234/No 3481 = 14					
19 Providing and fixing					
171 Gsy in formatory board					
Vide stem No 12 PN: 32					
Qty: 6 Nos					
@ 9455 = 5681 Nos 56735 = 20					
				1059950572	
less 10% below (-) 1059950 = 79					
				9539557 = 13	
				for 9539557 = 20	
less Previous Payment					
V.P No (30) (-) 8878182 =					
				661375 = 20	
				171820	
				55	
				17.08.20	
				AE	

Continuation