

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, औरंगाबाद

पत्रांक..2216..(अ.क.).....

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, औरंगाबाद।

सेवामें,

अपरमुख्य कार्यपालक पदाधिकारी,
—सह—सचिव, ब्राडा, पटना।

औरंगाबाद, दिनांक...21/8/21

विषय:— मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में आवंटन
उपलब्ध कराने के संबंध में।

महाशय,

मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में कुल रु0.
478.33792 लाख का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु0:—आवंटन अधियाचना विहित प्रपत्र संलग्न।

विश्वासभाजन

(Handwritten Signature)
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, औरंगाबाद।
(Handwritten Signature)
11/08/21
02.08.21


Rural Works Department
MMGSY (SC) Allotment Requisition Format

Name Of Division:- RWD, Work Division, Aurangabad

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Amount Received (in lacs)	Total Expenditure (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in lac)	Remarks
				Length (in Km.)	Amount (in Lacs)	Main work	Mainta.					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2018-19	KUTUMBA SANDA DUMARI to PARDTA NAWADIH RAVIDAS TOLA	Ram Nandan Singh	5.080	364.64000	292.73	32.91	270.12805	270.12805	287.78626	17.65821	Completed
2	2019-20	SANDA DUMARI ROAD to HARIJAN TOLA	Ram Nandan Singh	3.005	217.27700	170.09	22.63	75.14000	75.14000	100.45925	25.31925	On-going
3	2019-20	Deo Sarkar PMGSY Road To Dhanjaiaa	Ram Nandan Singh	1.600	111.724	87.190	12.05	59.09100	59.09100	65.36488	6.27388	On-going
4	2018-19	Deo Kanchampur path to Chapta Mod To Bhattu Bigha	DHARMVEER CONSTRUCTION AND INFRA PRIVATE	3.065	227.56000	183.97	18.91	175.34554	175.34	183.96993	8.62439	Completed
5	2019-20	T04 Khakhra Jeeva bigha Road to Ghuranbigha	VIMLESH KUMAR SINGH	0.800	56.97300	50.17	5.83	40.57400	40.57000	50.16341	9.58941	On-going
6	2019-20	T04 Berhana to Kolhaura	VIMLESH KUMAR SINGH	1.700	114.38300	89.48	12.47	73.04900	73.04000	89.69281	16.64381	Completed
7	2019-20	Pipra Bagahi Kutmba Road to Godiyarpur	Arvind Singh	2.3	181.104	145.14	17.26	47.00	47.00	93.07562	46.07562	On-going
8	2019-20	Tol thengo road to nenua	Rajesh Kumar Singh	0.81	67.908	55.71	5.48	8.95441	8.95	52.93987	43.98546	Complete
9	2019-20	Balia PMGSY Road to Rampur	Rajesh Kumar Singh	1.050	81.38800	65.22	7.13	37.40000	37.40000	52.88583	15.48583	On-going
10	2018-19	AMBA NABAINAGAR ROAD to ANUKUPA	DILIP KUMAR	2.070	143.64000	116.74	12.60	89.196	89.190	114.26748	25.07148	Complete
11	2019-20	Verma Road Bheria to Rampur Naugarh	M/S R. K. CONSTRUCTION	1.520	117.10000	93.11	10.69	53.17000	53.17000	71.17684	18.00684	On-going
12	2019-20	Amba Nabinagar Road to Dhadhpa	M/S R. K. CONSTRUCTION	1.050	82.71200	65.89	6.98	34.65100	11.95002	53.36686	18.71586	On-going
13	2019-20	DEO AMBA ROAD to KUNDIBAR	Shailendra Prasad Singh	2.050	156.31800	122.96	15.59	52.47000	52.47000	83.28819	30.81819	On-going

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Amount Received (in laes)	Total Expenditure (in Laes)	Value of Measurement (in Laes)	Current Demand (in lae)	Remarks
				Length (in Km.)	Amount (in Laes)	Main work	Mainta.					
1	2	3	4	5	6	7	8	9	10	11	12	13
14	2019-20	NABINAGAR TANDAWA ROAD to BIHARI BIGHA PATII	Ramesh Kumar Singh	0.805	81.07500	55.11	4.39	40.51303	40.51300	53.57924	13.06621	Completed
15	2019-20	RADUA ROAD to MUNSHI BIGHA	Satchandi Constructions Private Limited	1.850	142.77800	112.71	13.43	0.00000	0.00000	81.02883	81.02883	On-going
16	2019-20	Nimidih Paranpur to Nimidih	Abhishek	0.420	32.70800	26.35	1.98	14.90353	14.90000	28.73847	13.83494	Completed
17	2019-20	Tandwa Hariharganj road to Ramchola bigha via to Urdana	Shailendra Prasad Singh	2.310	173.06400	135.65	17.83	0.00000	0.00000	88.13971	88.13971	On-going
Total:-				31.485	2352.352	1868.220	218.160	1071.58556	1048.85207	1549.92348	478.33792	


 Sr Divisional Account Officer
 RWD. Works Division
 Aurangabad(Bihar)


 Executive Engineer
 R.W.D. (W) Division, Aurangabad