

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, किशनगंज-1
पत्रांक:- 1260830 किशनगंज / दिनांक 29/7 / 2021

प्रेषक:- कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, किशनगंज-1

सेवा में,

Addl. CEO-Cum-Secretary-Cum empowered officer
Bihar Rural Road Development Agency 3rd floor, Land Development
Bank Bhawan Budh Marg Patna.

विषय:- मुख्यमंत्री ग्राम संपर्क योजनान्तर्गत (SI) पथ में अधियाचना के संबंध में।

महाशय

उपर्युक्त विषयक संबंध में सूचित करना है कि मुख्यमंत्री ग्राम संपर्क योजनान्तर्गत पथ में कराये गए कार्यों के भुगतान हेतु कुल 2602,54063.00 (छब्बीस करोड दो लाख चौवन हजार तिरसठ) रुपये मात्र के आवंटन की आवश्यकता है।

अतः अनुरोध है कि अधियाचित राशि का आवंटन उपलब्ध कराने की कृपा की जाय।

विश्वासभाजन

Amun
29.7.21

[Signature]
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, किशनगंज-1

**Utilization Certificate-up to July -2021 For MMGSY (ST) under office of the
Executive Engineer RWD Work Division, Kishanganj-1**

From

Name of PIU/Executive Engineer RWD, Work Division, Kishanganj-1

To

Secretary cum Empowered Officer,
BRRDA (MMGSY), Patna (Bihar).

SL No.	Name Scheme	Sanction No. & Date with Amount	Amount Received (in Lacs Rs.)	Particular
1	2	3	4	5
1	Construction of Rural roads under MMGSY (ST).	Secretary cum Empowered Officer, BRRDA (MMGSY), Patna (Bihar). Total Amounting Rs. 3801.05805 (Thirty Eight Crore One Lac Five Thousand Eight Hundred Five) only.	Rs. 3801.05805 (Thirty Eight Crore One Lac Five Thousand Eight Hundred Five) only.	Certified that out of Rs. 3801.05805 (Thirty Eight Crore One Lac Five Thousand Eight Hundred Five) only of grants in aid sanctioned during and up to year 2020-21 in favor of officer-in-charge/PIU/E.E, RWD work Division, Kishanganj-1. A sum Rs. 3777.58354 (Thirty Seven Crore Seventy Seven Lac Fifty Eight Thousand Eight Hundred Two) only has been utilize for the purpose of MMGSY (ST) Programmed fund as given in the margin for which it was sanctioned and that the balance of Rs. 23.47451 (Twenty Three Lac Forty Seven Thousand Four Hundred Fifty One) Only remaining unutilized as the end of the period under report.

Certified that I have satisfied myself that the condition on which the grants in-aid was sanction have been only fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which in was sanctioned.

Kind of Check Exercised:-

- Works have been supervised by Executive Engineer/Superintend Engineer.
- Periodic Inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction Material have tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer.
- All other codas formalities have been observed.

Physical Progress achieved.

- Construction of road works.
- Construction of CD works.

Anwar
24.7.21
Divisional Accounts Officer
Engineer RWD works division, Kishanganj-1

[Signature]
Signature of PIU/Executive
RWD works division, Kishanganj

Rural Works Department

Name of Division:- RWD Works Division, Kishanganj-1

MMGSY (ST) Allotment Requisition Format

Sl. No.	Year	Name of Road	Name of Contractor (in English)	Administrative		Agreement Amount		Allotment		Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in Km)	Amount (in Lacs)	Main Work (in Lacs)	Maintenance (in Lacs)	Received (in Lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	2019-20	PWD Road to Birpur Tola	Md Khalid Anjum Usmani	1.260	111.53800	102.13048	16.46987	44.36226	44.36226	67.80929	23.44703	Ongoing	
2	2019-20	Kashibari PMGSY Road to Sarpanch Tola	Md Khalid Anjum Usmani	1.300	106.42000	93.11936	9.62907	37.43099	37.43099	90.40617	52.97518	Complete	
3	2019-20	Majkuri Bastakol Road to Mushar Tola	Md Khalid Anjum Usmani	1.900	185.22600	173.47775	26.48161	57.26178	57.26178	92.06001	34.79823	Ongoing	
4	2019-20	Kairbirpur To Nadi Tola	Md Khalid Anjum Usmani	1.600	141.34300	130.76380	22.00953	36.95796	36.95796	68.86954	31.91158	Ongoing	
5	2019-20	TOS Sontha to Fatehpur Firdaus Tola	SANJAY SHARMA	1.440	113.26000	116.51008	10.38677	91.13515	91.13515	114.90979	23.77464	Ongoing	
6	2019-20	Sontha Modho Mohra PMGSY Road to Bacha Sarogada	SANJAY SHARMA	1.425	113.51000	111.53123	10.59551	76.06709	76.06709	106.55199	30.48490	Complete	
7	2019-20	Kamat Tola PMGSY Road to Nriyashala	Harshwardhan	1.730	141.76400	129.84009	23.77805	14.40454	14.40454	90.53522	76.13068	Ongoing	
8	2019-20	T06 NH-327 E to Nehal Bagh	Jahangir Alam	0.860	68.45700	66.15651	6.01935	60.12646	60.12646	65.51913	5.39267	Complete	
9	2019-20	Bastakol PMGSY Road to Koch Tola	Nafish Alam	1.890	176.78500	166.76991	25.5482	36.57783	36.57783	124.85786	88.28063	Ongoing	
10	2019-20	Mohammed Nagar Najarpur Road to Maidampur	MD SARFARAZ ALAM	1.800	149.42200	134.70873	24.30212	41.81447	41.81447	101.74579	59.93132	Ongoing	
11	2019-20	Belwa to Futani Basti Adiwasi Tola	Faisal Ahmad	1.575	125.59600	116.16771	20.63371	51.58419	51.58419	114.43766	62.85347	Ongoing	
12	2019-20	PMGSY Road in Panisal Madarsa to Bangal Border Kabrstan	Sushant Kumar Das	0.995	70.36500	59.62301	13.28292	25.36416	25.36416	52.02147	26.65731	Complete	

Sl. No.	Year	Name of Road	Name of Contractor (in English)	Administrative		Agreement Amount		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)		Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in Km)	Amount (in Lacs)	Main Work (in Lacs)	Maintenance (in Lacs)		10	11			
1	2	3	4	5	6	7	8	9	10	11	12	13	
13	2019-20	Bastakol Majkuri PMGSY Road to Masjidgarh Parthar kona	Mohammad Anzar Alam	1.575	140.46300	133.94717	17.01285	12.94224	12.94224	56.27060	43.32836	Ongoing	
14	2019-20	PMGSY Road to Member Tola via South Tola Jhudin Tola	Alkashif Communication Prop Md Alimuddin	0.600	60.60600	58.15125	3.05454	17.16924	17.16924	57.90975	40.74051	Ongoing	
15	2019-20	Rahmanganj LAP Sadak to Minumuni Palasmani Via jhijhili	Rajesh Roshan Kumar	1.950	152.55000	131.37501	16.30722	56.90650	56.90650	130.59704	73.69054	Complete	
16	2019-20	DB-50 to Anarkali	GHULAM SUBHANI	0.950	88.93500	80.16485	12.92372	71.30465	71.30465	77.49539	6.19074	Complete	
17	2019-20	PMGSY Altabadi to Bharkhan badi Via Hadiya	VIKASH KUMAR GUPTA	2.350	197.07000	131.75613	17.4309	67.32258	67.32258	124.00628	56.68370	Ongoing	
18	2019-20	Gangri Khanka Gate to Kasbagarhi Naya Basti via Slampur Gangri	VIKASH KUMAR GUPTA	0.900	86.41700	82.58803	5.02506	71.56553	71.56553	79.71920	8.15567	Complete	
19	2019-20	PMGSY Dubra Mastaliya to Mastaliya School Tak	MANJU DEVI	1.110	82.38000	78.23659	8.75605	37.43717	37.43717	58.14789	20.71072	Ongoing	
20	2019-20	Patlu Chowk LAP Sadak to Wetnadi Tola	MANJU DEVI	1.300	102.31000	89.31246	10.8703	26.02261	26.02261	62.21089	36.18828	Ongoing	
21	2019-20	PMGSY Bairagpur Modho to Naki tola Punas	Priti Jain	0.800	63.79300	59.40090	6.71615	45.53309	45.53309	59.16215	13.62926	Complete	
22	2019-20	Kasibari PMGSY Road to Ruhiya Tola	Radhika Kumari	1.490	120.88800	121.26962	19.77075	19.78257	19.78257	49.15154	29.36897	Ongoing	
23	2019-20	PMGSY Tena Sahengraon to Saptiya Mukhiya Tola	AMIT KUMAR	1.200	93.65000	98.31624	9.52729	15.54661	15.54661	60.44270	44.89609	Ongoing	
24	2019-20	PMGSY Handibhara Jhatbari to Kochola Haadibhara	Nafish Alam	0.820	64.13400	62.96270	6.23956	57.13402	57.13402	62.68635	5.55233	Complete	
25	2019-20	PMGSY Kuraili Gaw to Golabari	ABDUL BARIK	1.010	83.67000	75.48708	7.71093	38.07486	38.07486	74.81915	36.74429	Complete	

Sl. No.	Year	Name of Road	Name of Contractor (in English)	Administrative		Agreement Amount		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)		Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in Km)	Amount (in Lacs)	Main Work (in Lacs)	Maintenance (in Lacs)						
1	2	3	4	5	6	7	8	9	10	11	12	13	
26	2019-20	Hybrid Road Lahra to Kadam Rasool to Shershavadi Tola Futani Basti	Ajit Kumar	1.500	99.51000	91.83327	10.63433	60.27222	60.27222	70.18643	9.91421	Ongoing	
27	2019-20	T03 Sontha Kabristhan to Md. Ali Tola Sontha	Ravi Shankar Kumar	0.400	35.83600	36.53888	1.70785	17.27322	17.27322	35.97413	18.79091	Complete	
28	2019-20	Kolbhitta Ghat to Satmeri Gaw	Manish Kumar	1.050	115.96000	107.17025	8.25462	77.93269	77.93269	107.07014	29.13745	Complete	
29	2019-20	Jhunki Gangl Tola PMGSY Road to Garra Tola	Bipin Kumar	1.580	131.06600	124.77275	19.71075	11.98855	11.98855	52.12415	40.13560	Ongoing	
30	2019-20	PMGSY Road to Marwan Tola	MD ANZAR ALAM	1.010	80.33700	74.15854	14.79258	27.35396	27.35396	55.14920	27.79524	Ongoing	
31	2019-20	Belwa Hat to Belwa Kashipur	Mid Mubarak	1.000	79.76500	71.41872	13.28613	13.83236	13.83236	56.30123	42.46887	Ongoing	
32	2019-20	Belwa Pothia Road in Pipal to Singhiya	Mohammad Misba Alam	1.500	112.90100	102.42428	20.54007	29.92480	29.92480	75.81596	45.89116	Ongoing	
33	2019-20	PMGSY Mahingzon Chowk to Mila Gaon	Ghaznafar Alam	1.440	139.62100	122.18998	21.04166	7.96244	7.96244	68.48466	60.52222	Ongoing	
34	2019-20	PMGSY Road Daula Chowk to Hatapara	Ghaznafar Alam	1.520	138.02600	127.70028	20.96246	36.00937	36.00937	68.57566	32.56629	Ongoing	
35	2019-20	Mothara Hat to Islampur	MD ANZAR ALAM	1.500	111.88600	97.42272	18.69628	35.05152	35.05152	59.81377	24.76225	Ongoing	
36	2019-20	Deshiya Tola Hat to Lohiya Kandar via Jagir Basti	Mohammed Haider Reyazi	1.540	147.21100	138.21291	21.33898	71.66584	71.66584	133.47088	61.80504	Ongoing	
37	2019-20	Koimari to Aarif Wakil Tola Via Khalil Munsi Tola Duhliya	Nagendra Lal	1.350	109.53000	95.89702	11.07952	58.77751	58.77751	95.41939	36.64188	Ongoing	
38	2019-20	PWD Road in Bouma Basti to Lohadanga	Sudarshan Mishra	1.700	125.83800	115.51638	22.53285	27.07383	27.07383	84.28353	57.20970	Ongoing	

Sl. No.	Year	Name of Road	Name of Contractor (in English)	Administrative		Agreement Amount		Allotment		Total		Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in Km)	Amount (in Lacs)	Main Work (in Lacs)	Maintenance (in Lacs)	Received (in Lacs)	Expenditure as per MIS (in Lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13		
39	2019-20	T03 Alam Nagar Chowk to Andhasoor Mahadalit Tola	M/S D.B Construction, Prop- Anil Kumar Singh	2.750	212.83000	209.57358	20.61077	113.20260	113.20260	208.81202	95.60942	Complete		
40	2019-20	Bastakol PMGSY Road to Jafar Tola	Pawan Kumar	1.650	140.41200	131.21963	22.21618	36.66063	36.66063	62.94820	26.27857	Ongoing		
41	2019-20	Baansbari Haat to Dahgaw Tak via Santhal Tola Chakchhari	MAHFUZUR RAHMAN	0.850	70.74000	62.23818	6.96340	56.79526	56.79526	62.02237	5.22711	Complete		
42	2019-20	Baigwa to Bajradangl	Jahangir Alam	1.960	189.49400	169.32675	27.65668	31.19679	31.19679	118.94439	87.74760	Ongoing		
43	2019-20	PMGSY Mohra Road Near Canalke Pass to Mogho Madra Tola	Santosh Agarwal	1.750	139.19000	142.85267	14.19851	20.44538	20.44538	88.89296	68.44758	Ongoing		
44	2019-20	Sharma Tola to Pipra	Alee Raja	2.210	208.81000	186.09546	16.84512	102.69146	102.69146	185.88581	83.19435	Complete		
45	2019-20	Khurkhuriya to Tapuwabari	Alee Raja	1.760	150.50100	138.59774	23.86399	25.67253	25.67253	40.84825	15.17572	Ongoing		
46	2019-20	T03 Sarai to Sarai South Tola Jhaati Baadi	Md Shams Intiyaj	1.200	93.92000	89.22617	8.54092	19.91182	19.91182	33.13738	13.22556	Ongoing		
47	2019-20	T05 Sontha to Darji Tola Sontha	Mahafuj Alam	0.865	69.59800	70.89788	4.72084	27.41329	27.41329	67.79456	40.38127	Complete		
48	2019-20	T05 Sontha To Harijan Tola Sontha	Md Tanzeem	0.450	30.26800	27.59932	3.08038	6.51378	6.51378	20.64606	14.13228	Ongoing		
49	2019-20	Satbhitta PMGSY Road to Masjid Tola	Md Gaznafer Rabbani	0.520	44.94200	40.94507	3.38298	5.00000	5.00000	18.93044	13.93044	Ongoing		
50	2019-20	Belua to Kachubari	Tanmay Kumar Das	1.150	100.19700	95.45477	15.62921	15.36789	15.36789	42.50170	27.13381	Ongoing		
51	2019-20	Belwa Basti to Balrakol	Parwez Alam	1.610	120.72000	104.32776	12.02479	23.30164	23.30164	69.90341	46.60177	Ongoing		

Sl. No.	Year	Name of Road	Name of Contractor (in English)	Administrative		Agreement Amount		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)		Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in Km)	Amount (in Lacs)	Main Work (in Lacs)	Maintenance (in Lacs)						
1	2	3	4	5	6	7	8	9	10	11	12	13	
52	2019-20	Belwa to Govindpur	Sushant Kumar Das	1.600	130.95500	122.50286	21.61676	10.26781	10.26781	44.64264	34.37483	Ongoing	
53	2019-20	Dheksara Kalimandir to Pipal Chowk	Mid Safique Alam	0.550	77.83600	78.56049	6.7871	41.12974	41.12974	65.77083	24.64109	Ongoing	
54	2019-20	PMGSY Sadak me Kanki Bangal Sima to Janmajay Gram Me Antim Chor	Tannay Kumar Das	0.700	60.88800	52.74189	3.8196	25.74120	25.74120	52.17462	26.43342	Ongoing	
55	2019-20	Patkol PMGSY Road to Titigora Badrul Tola	Jahangir Alam	1.940	188.66800	180.65533	24.90414	95.31457	95.31457	149.95971	54.64514	Ongoing	
56	2019-20	Karbala Chowk to Birpur Naya Tola	Azizur Rahman	0.900	88.13400	82.86404	11.54682	14.78281	14.78281	63.49960	48.71679	Ongoing	
57	2019-20	Belwa Basti to Tarabari via High Bridge	MANOJ KUMAR GATTANI	1.720	146.17000	134.72844	23.1666	33.13281	33.13281	92.00684	58.86803	Ongoing	
58	2019-20	PMGSY Kajlmani Mohammadpur Kianqua to Bararo Munawar Tola	Tanweer Ahmad	1.200	95.97000	87.82274	8.44221	12.44134	12.44134	62.60164	50.16030	Ongoing	
59	2019-20	LO24 to Rifuj Tola	Mohammad Arshad Alam	1.435	123.96400	113.67571	18.83951	30.30056	30.30056	52.53324	22.23268	Ongoing	
60	2019-20	REO Sadak to Baisa Tola	MANOJ KUMAR GATTANI	1.750	162.29100	143.86803	23.71844	10.84460	10.84460	59.80431	48.95971	Ongoing	
61	2019-20	Baigra Madarsa to Gwala Tola	Jahangir Alam	1.630	160.34300	155.13699	21.63748	14.17121	14.17121	78.26506	64.09385	Ongoing	
62	2019-20	Latra Chakla Road to Chakla School Tola	Dabeer Anwer Danish	0.535	34.65500	34.57077	4.1093	33.31345	33.31345	34.97639	1.66294	Complete	
63	2019-20	TO3 to Punas Bhuttu Tola	Khusboo Naz	2.200	176.11000	184.11317	12.53575	73.64526	73.64526	104.02353	30.37827	Ongoing	
64	2015-16	JHUNKI PMGSY ROAD TO MUSALMAN TOLA TAK	RAJIV KUMAR SAHA	2.380	205.36000	159.85013	13.97069	114.36902	114.36902	159.01611	44.64709	Complete	

Sl. No.	Year	Name of Road	Name of Contractor (in English)	Administrative		Agreement Amount		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in Km)	Amount (in Lacs)	Main Work (in Lacs)	Maintenance (in Lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
65	2015-16	JHUNKI CHOWK TO DAKSHIN TOLA TAK	RAJIV KUMAR SAHA	2.050	160.81000	125.02153	11.70982	89.28926	89.28926	123.86939	34.58013	Complete
66	2019-20	Chhotagara To Panchu Miya Tola	Khushboo Naz	1.450	136.90500	125.00464	20.48409	14.97961	14.97961	65.12876	50.14915	Ongoing
67	2019-20	Sahangaon to Dakshin Tola Sahangaov	Munazir Alam	0.850	67.09000	61.30437	6.88148	42.50720	42.50720	61.79383	19.28663	Ongoing
68	2019-20	Doghariya Road to Mirchan Tola	Sadik Alam	1.420	117.56000	107.43053	10.92733	52.39908	50.4154	83.95886	31.55978	Ongoing
			TOTAL	93.955	7973.37000	7327.22931	979.89100	2777.75846	2775.77522	5380.29909	2602.54063	

नोट-

1. खर्च का गिनाल MIS से होना आवश्यक है।

2. अतिरिक्त खर्च का प्रत्यक्ष मापदण्ड की प्रथम एवं अन्तिम पैरा की अभिलेखित छाया प्रति संलग्न होना आवश्यक है।

3. पूर्व निर्गत खर्च का उपलब्धता प्रमाण पत्र संलग्न होना आवश्यक है।

4. दोहरावदार सभी पर्यायों का अभिलेखना एक साथ भेजना आवश्यक है।

5. निर्गत खर्च का डीओ सीओ विवर 15 दिनों के अन्दर भाला कार्यालय में उपलब्ध कराया जाना आवश्यक है।

Divisional Accounts Officer
Works Division, Kishanganj-1

Executive Engineer
Works Division, Kishanganj-1