

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
Name of work - Const. of Road					
From Tas. Sumtha to					
Heriyan to Sumtha					
under P.M.S.Y. (ST)					
Asmch - Md. Tanzeem					
Kishorepur					
Ass. No. - 123/P.M.S.Y./S.B.D/2020-21.					
Date of Start - 15.05.20					
Date of completion - 14.03.21.					

Record measurement

① Setting out -

Const. of working benchmark

Pillars - -

$$15 \times 30.00 = 450.00 \text{ m}$$

$$\approx 0.450 \text{ Km.}$$

Const. of reference pillars -

$$15 \times 30.00 = 450.00 \text{ m}$$

$$\approx 0.450 \text{ Km.}$$

② Clearing & grubbing work

Land including uprooting - -

$$15 \times 30.00 \times 3.00 = 1350.00 \text{ m}^2$$

Continuation

$$\approx 0.135 \text{ Hec.}$$

Record measurement

① P.L.S & c stone aggregate
of specific size to WBM
50-3

$$13 \times 30.00 \times 3.75 \times 0.075 = 109.69 \text{ m}^3$$

$$2 \times 30.00 \times \left(\frac{3.75 + 4.50 + 3.75}{3} \right) \times 0.075 = 18.00 \text{ m}^3$$

Total - 127.69 m³.

Continuation

P.
12.03.02
JE

⑩ P.L.S 90 Stone aggregate
of specific size to WBM

Gr-3

127.69 m³ (vide TMBP-07)

@ RS-4285.38/m³ = RS- 547200.00/-

~~Add GST @ 12~~ Total RS:- 1830746.00/-

Add GST @ 12% RS:- 219690.00/-

Add LC @ 1% RS:- 18307.00/-


Total RS:- 2068743.00/-

less 0.20% as contract (-) 4137.00/-

RS:- 2064606.00/-

Deduct Previous Paid (-) 651378.00/-

RS:- 1413228.00/-



Continuation

AE

12.03.21
JE