

Name of Work-  
 Situation of Work-  
 Agency by which work is executed-  
 Date of Measurement-  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
		184	00	A/c Bill
W/work :-	Const. of road work with maintenance form Chakla Puran Chappar Zoo path to Beachankot Kanya (Bansghat)			
W/agency :-	Munshi Arun Singh			
Cost :-	9129874 + 1522822 = 10702696.00			
Ag. No. :-	02/2021-22			
Ag. Date :-	21.08.2021			
Completion date :-	20.08.22			
	work done			
(i) Const. of Beachankot and Reference Pillar as per etc				
(ii) Const. of Reference & earthen Bench				
	1.810 km			
(iii) Const. of Reference pillar Burgree etc all				
	1.510 km			

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
	<u>Abstract of cost</u>			
(1) const <sup>n</sup> of beachbank and Reference etc				
(i) Const <sup>n</sup> of Reference and reaching Beachbank etc				
1.510 fm @ 4950.23/m → Rs 7472.00				
(ii) const <sup>n</sup> of Reference Pillar and Brugge etc				
1.510 fm @ 2583.19/m → Rs 3901.00				
(2) clearings and grubbing road Land etc				
0.45 fm @ 51137.38/fm → Rs 23012.00				
(3) Const <sup>n</sup> of embankment with materials etc				
1006.8 m <sup>3</sup> @ 189.95/m <sup>3</sup> → Rs 191244				
(4) const <sup>n</sup> of subgrade and weather shoulder etc				
3606.17 m <sup>3</sup> @ 191.64/m <sup>3</sup> → Rs 691086				
(5) Const <sup>n</sup> of embankment with materials etc				
2349.21 m <sup>3</sup> @ 153.52/m <sup>3</sup> → Rs 360657				
(6) Earth work, in excavation etc all				
Item - (6) — 37.62				
Item - (4) — 94.06				
(5) — 131.68 m <sup>3</sup>				
(6) — 269.32 m <sup>3</sup> → Rs 35404.00				
(7) Sand filling, in panel etc				
Item (7) — 2.86 Continuation				
Item (5) — 5.68				
8.54 m <sup>3</sup>				
2.86.87/m <sup>3</sup> → Rs 3748.00				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Bricks Flat - Salty etc etc					
	28.64 m <sup>3</sup>	@ 291.74/m <sup>3</sup>			→ Rs 83555.00
(9) Plain cement concrete etc etc					
	all complete Job				
Item - (9) - 6.17 m <sup>3</sup>					
Item - (10) - 7.80 m <sup>3</sup>					
	13.97 m <sup>3</sup>				
	@ 5301.70/m <sup>3</sup>				→ Rs 74061.00
(10) Bricks masonry etc etc					
1st C. m etc etc					
	26.57 m <sup>3</sup>	@ 5507.25/m <sup>3</sup>			→ Rs 145997
(11) Plastering, laying 1000 mm dia etc etc					
	7.5 m <sup>2</sup>	@ 3924.19/m <sup>2</sup>			→ Rs 29431.00
(12) plastering with cement mortar etc etc					
	36.40 m <sup>2</sup>	@ 167.49/m <sup>2</sup>			→ Rs 6097.00
(13) Plastering 1.8 m m Cement powder, 1000 mm dia etc etc					
	13.26 m <sup>2</sup>	@ 56.72/m <sup>2</sup>			→ Rs 752.00
(14) <del>Reinforcement</del> <del>work</del> <del>etc</del>					
	etc etc				
	94.86 m <sup>3</sup>	@			
(14) Plastering Reinforcement in RCC work etc					
	3.37 M T				
unit = 2.93 M T		@ 51358.19/m <sup>3</sup>			→ Rs 150477
(15) Plastering Reinforcement Concrete etc					
	52.95 m <sup>3</sup>	@ 6755.32/m <sup>3</sup>	Continuation		→ Rs 357588

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) Backfilling behind abutment etc etc					
26.64 m <sup>3</sup> @ 2300.30/m <sup>3</sup>					Rs 61280.00
(17) Providing cocept hole etc 42 nos @ 82.99/each					→ Rs 3486.00
(18) Providing laying Macadam etc etc					
25.92 m <sup>3</sup> @ 2955.19/m <sup>3</sup>					→ Rs 76598.00
(19) Granular sub base etc etc complete					
1232.85 m <sup>3</sup> @ 2507.25/m <sup>3</sup>					→ Rs 3091063
(20) Providing laying gr. etc all					
427.51 m <sup>3</sup> @ 3091.69/m <sup>3</sup>					→ Rs 1321728
(21) Providing and laying 800 mm dia number pipe etc					
48.00 m @ 822.37/m → Rs 37008.00					
Less 11.28 m → Rs 251556.40					
→ Rs 5928947.40					
GST (12%) → Rs 711474.00					
2. cess (1%) → Rs 59289.40					
Surcharge → Rs 143579.00					
→ Rs 6843309.00					
Det. W. 25.06.21					C.O.P
J.E					
07/07/21					
A.E					
O.E (rotm)					

Continuation