

1

Name of Work - 1st on A/c Bill
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - M/R					
Approach road of High level					
Acc Bridge is available					
Jalalpur Ghandi Village					
Hakimpur					
E.A - Shri K. Developers					
Pvt Ltd					
Agree - 20 MR (3054) 2020-21					
Area - 161.5829.69 + 895008.81					
				2510838.1	

Dakshin - 25.6.2020					
Dakshin - 24.6.2021					
Dakshin Measurement - 15/4/2021					
(1) Cleaning and grubbing					
road land dead					
$2 \times 36 \times 30 \times 1.0 = 2160.0 \text{ m}^2$					
$2 \times 1 \times 20 \times 1.0 = 40.0 \text{ m}^2$					
				2200.0 m ²	
				0.20 km	
(2) Construction of granules					
Subbase by pond					
well for 2 meters					
$4 \times 2.50 \times 2.0 = 20.0 \text{ m}^2$					
$4 \times 11.0 \times 1.50 = 66.0 \text{ m}^2$					
$6 \times 3.0 \times 2.50 = 45.0 \text{ m}^2$					
$4 \times 2.75 \times 2.50 = 27.50 \text{ m}^2$					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ Boundary adaption					
Area covered					
width 14m x 7 ft 2.3					
3030.047 @ 13.92/m ²					
			A		42178.0
⑤ Boundary adaption					
S.D.P.C. with 10.12					
TPH done					
width 14m x 8 ft 2.3					
75.75 y ² @ 10191.88/m ²					
			A		7712835.0
⑥ Road widening					
on 107 m x 14 m					
width 14m x 9 ft 2.3					
160.0 m @ 735.4/m ²					117664.0
width 20.0 m @ 735.4/m ²					
			A		14708.0
⑦ Boundary adaption					
Loop covered					
2.0 m @ 9368.26/m ²					
			A		18737.0
					1429698.0
Add 15% (with 1.5)					185861.0
					1615559.0
Below 10.5 m x 14 m					161556.0
					1454003.0
⑧					
15/4/21					
J.S.					

Continuation

02.06.2021

2nd on A/c bill & final Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name: Approach Road of High level R.C.C Bridge in vaishali at Jodalpur					
long nagti village					
Halkimpur					
L = 1.10 km					
E.A - Shri. Dev. Pvt. Ltd.					
Agg. No - MR-3054 of 20/2020-21					
D. of Start - 25-06-2020					
D. of Completion - 24-06-2021					
D. of Actual Comm. - 23-06-2021					
D. of measurement - 23-06-2021					

(9) Cost of subgrade and
 erosion shoulder with -
 $2 \times 36 \times 30 \times 0.7 \times 0.3 = 453.60$
 $2 \times 1 \times 20 \times 0.7 \times 0.3 = 8.40$
 $T = 462.00$

(10) R.C.C M15 grade km
 stone and local stone -
 km stone
 — 2.0 Nos —
 200 mtr stone
 — 5.0 Nos —

(11) Retro-reflectised traffic
 sign & for place identification
 retro -

$2 \times 1.20 \times 0.8 = 1.92 \text{ sqm}$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) P&F of retro-reflectised cautionary mandatory sign board -					
vide item no 11				R/S	
600mm triangle					
2.0 Nos @ 3576.19					= 3576.00
600mm circular					
2.0 Nos @ 3675.54					= 3676.00
600mm x 450mm rectangle					
2.0 Nos @ 3546.44					= 7093.00
(12) Planting of tree and their maintenance upto one year -					
vide item no 12				P/S	
10.00 Nos @ 800.30					= 32012.00
(13) P&F road marking paint on BT surface					
vide item no 11				P/S	
160.00 sqm @ 735.40					
					= 117664.00
for pedestrian crossing					
20.00 sqm @ 735.40					
					= 14708.00
(14) P&F of typical masonry information sign board -					
vide item no 10				P/S	
2.00 Nos @ 9368.36					

Continuation = 18737.00

7 = 1588820.00

do

work has been completed
as per specification.

Scanned with CamScanner