

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: - R.E.O. Sodak to bar'sa jal					
in terbagachh block under					
MMGSY.					
Agency: - Manoj Kumar Gattani					
Kishanganj.					
Agg No: - 119/MMGSY/SB/2020-21.					
Date of start: - 17-06-2020.					
Date of completion: - 16-06-2021.					
Date of M/S: - 10/6/2021					
① Elw m excavation for foundation of structures — EIT					
$2 \times 6.45 \times 1.40 \times 1.50$					$= 27.09 m^3$
$1 \times 4.85 \times 1.53 \times 0.365$					$= 2.708 m^3$
					$T = 29.80 m^3$
for 4 nos of culvert					$= 119.20 m^3$
② Plv (M-15) P.C.C as levelling					
Course in foundation — EIT					
$2 \times 6.45 \times 1.40 \times 0.15$					$= 2.709 m^3$
$1 \times 4.931 \times 1.53 \times 0.25$					$= 1.886 m^3$
Less pipe $0.25 \times 0.7857 \times 1.23 \times 1.23$					
					$\times 5.4\% = (-) 1.633$
					$T = 2.96 m^3$
for 4 nos of culvert					$= 11.84 m^3$

Continuation

sent
in 2021

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑬ P/V concrete for plating/reinforced concrete in (mm)					
				to E.I.	
Qty: - 122.44 m ³ , vide TMB P-11					
@ R: - 6604.32/m ³					R: - 8,08,633=0
⑭ Painting two coats including primer coats after the surface with synthetic paint — E.I.					
Qty: - 464.94 m ² , vide TMB P-11					
@ R: - 97.19/m ²					R: - 45,189=0
⑮ dismantling existing structures — E.I.					
Qty: - 81.68 m ³ , vide TMB P-11					
@ R: - 231.77/m ³					R: - 18,930=00
⑯ dismantling of existing structures like culvert — E.I.					
Qty: - 480 m ³ , vide TMB P-11					
@ R: - 484.74/m ³					R: - 2326=00
⑰ P/L R-C-C pipe NP-4 for pipe duct 300 φ — E.I.					
Qty: - 52.50 m, vide TMB P-11					
@ R: - 850.76/m					R: - 44,665=00
					Total R: - 53,16,341=00
Actd 1/2 Labour cess (1) R: - 53,163=00					
Actd 1/2 C.S.T (1) R: - 6,37,961=00					
					Total R: - 60,07,465=00
					/

Continuation

C.O. A-60,07,465=00

$$\text{B.F.R.} = 60,07465 = n$$

— 76 —