

# 1st on APC Bill

1

Name of work -  
 Situation of work -  
 Agency by which work is executed -  
 Date of measurement -  
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                  | Details of actual measurement |    |    |    | Contents of area |
|------------------------------|-------------------------------|----|----|----|------------------|
|                              | No.                           | L. | B. | D. |                  |
| Name of Work - Maintenance   |                               |    |    |    |                  |
| Of Road From Nagwan          |                               |    |    |    |                  |
| Road to Bajda under          |                               |    |    |    |                  |
| Head - 3054 M/R              |                               |    |    |    |                  |
| Name of Agency - Angad Kumar |                               |    |    |    |                  |
| Sinha, nil - Narayan         |                               |    |    |    |                  |
| pur, P.O. - Panari, P.S.     |                               |    |    |    |                  |
| Belagari, Dist - Gaya.       |                               |    |    |    |                  |

Agreement No. - 58/MR/SBD/19-20  
 Date of commencement - 20.11.19  
 Date of Completion - 19.08.2020

Date of measurement - 02.6.20  
 (1) clearing 2 Gubbis  
 road land - ... etc  
 $10 \times 30.00m \times 2 \times 2.00m = 1200.00m^2$   
 $38 \times 30.00m \times 2 \times 2.00m = 4560.00m^2$   
 $1 \times 10.00m \times 2 \times 2.00m = 40.00m^2$   
 $\underline{5800.00m^2}$   
 $= 0.58 Hect$

Thanks  
28.8.20  
J. E.

Sch. XLV-Form No. 134

| Particulars                                                     | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                 | No.                           | L. | B. | D. |                  |
| Abstract of Cost                                                |                               |    |    |    |                  |
| (1/54) creative & Grubbing road land - - etc                    |                               |    |    |    |                  |
| Qty vide TMB                                                    |                               |    |    |    |                  |
| Page No. (01) - 0.58 Hect                                       |                               |    |    |    |                  |
| @ ₹ 49496.70/Hect - ₹ 28708.00                                  |                               |    |    |    |                  |
| (2/54) Plv, laying, spreading & compacting of WBM Gr2 - - - etc |                               |    |    |    |                  |
| Qty vide TMB                                                    |                               |    |    |    |                  |
| Page No. (02) - 30.24 m <sup>3</sup>                            |                               |    |    |    |                  |
| @ ₹ 2330.36/m <sup>3</sup> - ₹ 70470.00                         |                               |    |    |    |                  |
| (3/55) Plv, laying, spreading & compacting of WBM Gr3 - - - etc |                               |    |    |    |                  |
| Qty vide TMB                                                    |                               |    |    |    |                  |
| Page No. (03) - 76.62 m <sup>3</sup>                            |                               |    |    |    |                  |
| @ ₹ 2201.27/m <sup>3</sup> - ₹ 168661.00                        |                               |    |    |    |                  |
| (4/56) Plv & applying primer Coat - - - etc                     |                               |    |    |    |                  |
| Qty vide TMB                                                    |                               |    |    |    |                  |
| Page No. (03) - 1771.60 m <sup>2</sup>                          |                               |    |    |    |                  |
| Leim Hect - 1771.40 m <sup>2</sup>                              |                               |    |    |    |                  |
| @ ₹ 40.95/m <sup>2</sup> - ₹ 72539.00                           |                               |    |    |    |                  |
| (5/57) Plv & applying tack Coat - - - etc                       |                               |    |    |    |                  |

Continuation

11  
Sch. XLV-Form No. 134

| Particulars                                   | Details of actual measurement |    |    | Contents of area |
|-----------------------------------------------|-------------------------------|----|----|------------------|
|                                               | No.                           | L. | B. | D.               |
| (16/73) Painting two coats on new surface etc |                               |    |    |                  |
| Qty vide T.M.B                                |                               |    |    |                  |
| Page No. (66) - 138.24 m <sup>2</sup>         |                               |    |    |                  |
| @ ₹ 95.63/m <sup>2</sup>                      |                               |    |    | ₹ 13220.00       |
| Add 13% L.S.T. & L.E.                         |                               |    |    | ₹ 26388.42.00    |
| Less 0.11% below                              |                               |    |    | ₹ 293049.00      |
| Limit as per allotment                        |                               |    |    | ₹ 2635939.00     |
| Balance                                       |                               |    |    | ₹ 2978611.00     |
| 28.8.20 J.E.                                  |                               |    |    |                  |

Material Statement

|                                              |  |
|----------------------------------------------|--|
| (i) Stone metal G <sub>2</sub>               |  |
| 36.59 m <sup>3</sup> @ 427.69/m <sup>3</sup> |  |
| (ii) Stone-screens -                         |  |
| 26.45 m <sup>3</sup> @ 345.52/m <sup>3</sup> |  |
| (iii) Binding material                       |  |
| 2.42 m <sup>3</sup> @ 131.28/m <sup>3</sup>  |  |
| (iv) Stone metal G <sub>3</sub>              |  |
| 92.71 m <sup>3</sup> @ 458.22/m <sup>3</sup> |  |
| (v) Bricks - 5760 Nos                        |  |
| @ 6.24/m <sup>3</sup>                        |  |
| (vi) Coarse Sand                             |  |
| 6.38 m <sup>3</sup> @ 150.80/m <sup>3</sup>  |  |
| (vii) Stone-chips (M.S.S.) -                 |  |

Continuation

31  
25  
21  
18

Sch. XLV-Form No. 134

| Particulars                                                     | Details of actual measurement |    |    | Contents of area |
|-----------------------------------------------------------------|-------------------------------|----|----|------------------|
|                                                                 | No.                           | L. | B. |                  |
| 471.83 m <sup>3</sup> @ 470.04/m <sup>3</sup>                   |                               |    |    |                  |
| (m) Blow-clips (S.D.B.C.)                                       |                               |    |    |                  |
| 9.5 - 4.75 - 130.00 m <sup>2</sup> @ 528.94/m <sup>2</sup>      |                               |    |    |                  |
| 4.75 d below - 93.57 m <sup>3</sup> @ 200.45/m <sup>3</sup>     |                               |    |    |                  |
| (IX) SS <sub>1</sub> - 1.505 MT                                 |                               |    |    |                  |
| (X) RS <sub>1</sub> - 2.203 MT                                  |                               |    |    |                  |
| (XI) S-90 - 21.370 MT                                           |                               |    |    |                  |
| (XII) Earthwork - 870.00 m                                      |                               |    |    |                  |
| <del>Thanks</del> 28.8.20                                       |                               |    |    |                  |
| Certified that the work has been complete as per Spec. attached |                               |    |    |                  |
| P.E. <del>Thanks</del> 28.8.20                                  |                               |    |    |                  |
| Bill Amt - 26,51,600=00                                         |                               |    |    |                  |

1st Bill  
Memo of Payment

|            |              |  |
|------------|--------------|--|
| S.D @ 54   | 1,32,520=00  |  |
| LT @ 14    | 26,516=00    |  |
| C.GST @ 14 | 26,516=00    |  |
| S.GST @ 14 | 26,516=00    |  |
| Lees @ 14  | 26,516=00    |  |
| SF         | 23,517=00    |  |
| Royalty    | 93,715=00    |  |
| Cheque     | 22,95,734=00 |  |
|            | 26,51,600=00 |  |

(Passed for 26,51,600=00 (Twenty Six lach Fifty one thousand Six hundred only)

Va no - 05

23/02/2020