

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	Consolidation of road from				
	Sridilpur to Gopipatti Basatpur				
Agency	Naval Kumar Jha, Dehali,				
	Darbhanga				
Agreement No.	35 SBD / 2020-21 / MMG.SY-5				
Rate	06.88% below from B.O. &				
Date of start	29-06-2020				
Date of completion	28-06-2021				


Date of measurement = 05-05-21

①	E/W in excavation of				
	found ⁿ of structures of				
	(Protection wall).				
	1x	30.00x	1.00x	0.90 =	27.00 m ³
	1x	30.00x	1.00x	0.90 =	27.00 "
	1x	30.00x	1.00x	0.90 =	27.00 "
					81.00 m ³
②	Plain / Reinforced cement				
	concrete in open found ⁿ				
	2x	30.00x	1.00x	0.15 =	9.00 m ³
	1x	30.00x	1.00x	0.15 =	4.50 "
					13.50 m ³

Continuation

05/05/21

J.E



1st on B/c Bill

Name of ABS work - constr of
road from Sridilpur to

Gopipatti Basatpur

Agency - Naval Kumar Jha, Dekuli,
Darbhanga

Agreement No. - 35 SBD/2020-21 (MMGSY-3)

Rate - 06.88% below from B.O.

Date of start - 29-06-2020

Date of completion -

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/30) E/W in Excavation of foundation of structure (Protection Wall)					
Qty - 81.00 m ³ V.P. (1)					
@ 269.32 / m ³					21815=00
(2/31) Plain/Reinforced cement concrete in open found ⁿ					
Qty - 13.50 m ³ V.P. (1/2)					
@ 4890.96 / m ³					66028=00
(3/32) Plain/Reinforced cement concrete in sub structure					
Qty - 92.14 m ³ V.P. (2)					
@ 5437.12 / m ³					500976=00
(4/33) Providing weepholes in plain concrete					
Qty - 90.00 Nos V.P. (2/2)					
@ 110.25 / each					9923=00
(5/23) Earth work Excavation in found ⁿ Trenches					
Qty - 18.63 93.15 m ³ V.P. (1/1)					
@ 269.32 / m ³					25087=00
(6/24) Bedding in P.C.C M/s					
Qty - 10.75 m ³ V.P. (2/2)					
@ 453.20 / m ³					4872=00

$$628701 = 00$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	628701=00
(7/25) RCC open foundry					
Qty - 8.1 m ³ V.P.				($\frac{2-3}{3}$)	
@ 4890.96/m ³					39617=00
(8/26) Head wall in Brick (1/4)					
Qty - 70.1 m ³ V.P.				($\frac{3}{4}$)	
@ 5621.64/m ³					394077=00
(9/27) Providing with laying					
Pipe Nps 600 mm ϕ					
Qty - 37.5 m V.P.				($\frac{3}{5}$)	
@ 2585.73/m					96965=00
10/28 Plastering with cement					
mortar (1:4)					
Qty - 149.5 m ² V.P.				($\frac{3}{6}$)	
@ 156.70/m ²					10985=00
(11/1) Setting out pillar					
Bench mark					
Qty - 2 Nos V.P.				($\frac{3}{7}$)	
@ 3751.79/each					7504=00
(12/2) P.S.f. of reference					
pillar					
Qty - 7 Nos V.P.				($\frac{4}{8}$)	
@ 1718.54/each					12030=00
(13/3) Clearing and Grubbing					
Qty - 0.583 Ha V.P.				($\frac{4}{9}$)	
@ 51133.76/Ha					29811=00

1219690=00

Continuation

[illegible]