

Name of Work-

1

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road & C.D. works with maintenance from Ram Swarup Das ke ghar to Nandu Prasad ke ghar (Mani Chhapar) taluk Patli Nirmam road under MMGSY Sc.					
Agency - Krishna Mahla (Reg. no. 2190758) A.P.O. - Kuriga, P.S. - Pipra Va					
Charia, East Champaran					
Agreement no. - SBD 31/2020-21					
Date of work order - 29.01.2021					
Contract date of Completion 28.01.2022					
Actual date of Completion In progress					
Measurement of work					
① Construction of reference & working bench mark					
2.36 km					
② Construction of reference pillars					
2.36 km					
③ Clearing & grubbing					

Continuation

Sch. XLV-Form NO. 154					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) Construction of reference & working benchmark					
Qty. vide T.M.B. P. ①					
2.36 k.m. @ Rs. 5046.70/k.m. Rs. 11910.00					
(2) Construction of reference Pillars					
Qty. vide T.M.B. P. 1					
2.36 k.m. @ Rs. 2666.19/k.m. Rs. 6292.00					
(3) Clearing & grubbing of road land					
Qty. vide T.M.B. P. 2					
0.71 Hk. @ Rs. 51137.38/Hk. Rs. 36308.00					
(4) Construction of embankment - - - lead upto 100 m.					
Qty. vide T.M.B. P. 2					
845.00 m ³ @ Rs. 189.95/m ³ Rs. 1,60,888.00					
(5) Construction of Sub grade & earthen Shoulder					
Qty. vide T.M.B. P. 3					
4097.66 m ³ @ Rs. 191.64/m ³ Rs. 7,85,276.00					
(6) Construction of embankment - - - lead upto 100 m.					
Qty. vide T.M.B. P. 3					
1975.00 m ³ @ Rs. 153.52/m ³ Rs. 3,03,202.00					
(7) Construction of granular					
Continuation					
C.O. Total Rs. 13,03,876.00					

Continuation

