

Name of work. Bhabha Tila To Room

Schedule XLV-Form No. 134

NMGSY (SC)

Agency - Sri Ram Construction

DIVISION

Work -

SUB-DIVISION

Measurement Book

m. B No -

2076

1176

INDEX

PAGE

प्रमाणित किया जाता है कि इस मापी
पुस्त में कुल मुद्रित 100 (एक सौ)
पृष्ठ हैं। इस मापी पुस्त को सहायक
अभिप्रेता नरेंद्र के.एम. से। गिरगर
किया जाता है।

Executive Engineer
R.W.D. Works Dvn.
Rajauli

20/11/2019

INDEX

PAGE

प्रमाणित किया जाता है कि इस मापी
पुस्त में कुल मुद्रित 100 (एक सौ)
पृष्ठ हैं। इस मापी पुस्त को सहायक
अभिप्रेता नरेंद्र के.एम. से। गिरगर
किया जाता है।

Executive Engineer
R.W.D. Works Dvn.
Rajauli

20/11/2019

20/11/2019

1st on A/c Bill.

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—					
Const of Road					
From Badham Tal to Road,					
Agency—					
Sri Ram Construction					
Ag. No—					
RWD/Ratauli					
96 MM 68y					
				11. 01. 2021	
Work—					
order issue				11. 1. 2021	
Comp date—				10. 10. 2021	
Heard—				MM 68y	
Rate 1. 12% below					

1. Const of bench mark

10x30M — 300 M

10x50M — 300 M

10x30M — 300 M

1x30M — 30M

1x10M — 10M

940M

= 0.940KM

2. Const of ref. Pillar

= 0.940KM

3. Clearing and grubbing

road level

940M 5m 4700M²

= 0.47 Hect.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4. Const of embankment					
2x 7x30Mx 1.6Mx 0.3m					20.16 m ³
2x 5x30Mx 1.9Mx 0.3m					28.5 m ³
1x 6x30Mx 2Mx 0.3m					10.8 m ³
1x 6Mx 30Mx 0.2Mx 0.2m					7.2 m ³
2x 12x30Mx 1Mx 0.3m					18.0 m ³
2x 30Mx 2Mx 1m					12.0 m ³
					<u>90.66 m³</u>
40 m ² on laying full width					
40 Mx $\frac{8+7.7}{2}$ Mx 2m					628 m ³
					<u>529.86 m³</u>
5. Const of G.S.B. I					

2x 30Mx 4.05Mx 0.2m					48.84 m ³
5x 30Mx 4.05Mx 0.2m					120.95 m ³
10x 30Mx 4.05Mx 0.1m					121.5 m ³
15x 30Mx 4.05Mx 0.1m					188.25 m ³
1x 30Mx 4.05Mx 0.2m					24.3 m ³
1x 10Mx 4.05Mx 0.2m					8.1 m ³
10x Profile Course					37.00 m ³
145x 10x 10					4.91 m ³
					523.36 m ³

6. Pk and laying, Bedding and Compacting with 11"

2x 30Mx 3.75Mx 0.025m					18.875 m ³
5x 30Mx 3.75Mx 0.025m					42.187 m ³
15x 30Mx 3.75Mx 0.025m					126.56 m ³
8x 30Mx 3.75Mx 0.025m					67.5 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x10 Mx3.25 Mx0.075 m					2.01 m ³
1x30 Mx3.25 Mx0.075 m					8.44 m ³
Random R. Culvert					3 m ³
					267.3 m ³
7 p/r fixing masonry bed					0.2 m ³
Sd/- 16.07.2021 JB					

ABSTRACT OF Cost					
1. Cost of bench mark					
Qty Page No 1					
0.940 KM @ 6336.8/km — 595720					
2. Cost of 2nd Pillar					
Qty Page No 1					
0.940 KM @ 155958/km — 146620					
3. Clearing and grubbing					
road 100m					
Qty Page No 1					
0.41 Hect @ 1027476/h — 42139200					
4. Cost of Embankment					
Qty Page No 2					
154.8 m ³ @ 279.33/m ³ — 427319200					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5. Cont of G.B.-5					
Qty Page No - 2					
523.31 MB @ 17.51 7/M					919665.00
6. Cont of Laying W.B.M. - 17					
Qty Page No - 3					
267.2 MB @ 21.21.23/MB					566411.20
7. Pk Fixing mm by L.O					
Qty Page No - 3					
2 Nos @ 1040.78/each					20815.20
					R 19,89,970.25.00
Add 12% G.S.T (4)					238764.20
Add 1% L.C.S.S (4)					198997.00

R 24,27,731.20
 Less 1.12% Belwa (-) 27190.20
 R 24,00,541.00

~~For 16.07.2019~~
 OR

Continuation