

PMasy Path Se Dewla Harisam tola.
via Chongati.

MMasy WORLD BANK

Schedule XLV-Form No. 134 Cr. 03

Sheikhpura

DIVISION

Sheikhpura

SUB-DIVISION

MB No-1411

Measurement Book

Agency - Ramnagar Singh
Ass No - 27 / SBD / 20-74
bc-cc / GBS / 15-84

Name of work: Construction of Road PMGSY
Path to Dewale Haran tola
via Chanyati

Agency: - Sri Ramamand Singh, At -
Maganpur, Post + P.S. - Maganchi
Dist - Patna

Agreement No: 27 S.B.D / 2020-21

Date of work order: 25-02-2021

Date of completion: 24-02-2022

Date of Measurement: 16-06-2021

Jointed / ~~IAI~~ E/Wed Construction found

Detour to road

$$2 \times 2 \times 6.50 \times 1.40 \times 1.50 = 54.60 \text{ m}^3$$

$$2 \times 4.90 \times 1.60 \times 0.40 = 6.27 \text{ m}^3$$

Continuation

60.87 m³

20
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					4165635 =
		177.45 m ³	5760.18 / m ³		1022144
San No 15 / 146		P/V and Laying R.C. HP3			
		Humu Pipe			
		Qty in mm3 R to 13, 14, 15			
		15.0 + 15.0 + 15.0 =			
		45.0 m @ 3613.17 / m-f			162593 =
					7044 R 5350392 = 00
		Add 2% L.C			R 53504 = 00
		Add 12% G.S.T			R 642045 = 00
		Add S.F			R 54308 = 00
					7044 R 6100229 = 0

Less previous R R 3745338

R 2354891 = 00

M/d 28/10/2021
JE

MA-civil statement

108/2021

i. G.S.B (m³) - 217.73 m³ @ 466.42 / m³

ii. W.B.M (m³) - 340.30 m³ @ 495.60 / m³

iii. Stone chips - 184.27 m³ @ 626.62 / m³

185.44
iv. Coarse sand - 252.94 m³ @ 100.80 / m³

(w.B.B)
v. Stone chips - 67.50 m³ @ 351.99 / m³

M/d 28/10/2021
JE