

~~Copy checked & approved~~

Ganga Ji Ka House To Soling Road
Schedule XLV-Form No. 134

Agreement No. - 32 SBD/2020-21 MMWSY (SC)
Dated - 17-03-2021, A.O.C. - 16-03-2022

Executive Engineer

Rural Works Department

Works Division, Jhanjharpur

DIVISION

JHANJHAR PUR

SUB-DIVISION

1831

MEASUREMENT BOOK

Amil Kumar Singh

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st 2nd A/C Bill

Name of work - Construction

of road and CD works from

Ceorge Jeyaraj house to Soling

road under Kumbhar (SC)

Name of contractor - Sri Anil Kumar

Singh, Vill - Belke, Po, Gehvong

Bairi, P.S. Phulprad Dist. Madhurai

Agreement No - 32 SBD/2020-21

Date of start - 17-03-2021

Date of completion - 16-03-2022

App. Construction Cost ₹ 84,78,777.00

App. Maintenance Cost ₹ 12,90,455.00

Work done

① Clearing and Grubbing road

and (by manual means)

including uprooting of trees

—

5 nos x 30.00m x 3.50m = 525.00m²

4 nos x 30.00m x 3.50m = 420.00

2 nos x 30.00m x 3.50m = 210.00

7 nos x 30.00m x 3.50m = 735.00

1 nos x 25.00m x 3.50m = 87.50

2 nos x 30.00m x 3.50m = 210.00

16 nos x 30.00m x 3.50m = 1680.00

1 nos x 25.00m x 3.50m = 87.50

Particulars	Details of actual measurement				Contents in cuan
	No.	I.	II.	III.	
			Bf.	As.	47,42,090
(11/15) Cons. of 6.5 m. Gr-I					
Qty in cu m P-5			35.70		m ³
			at 3382.30/m ³		120748
(12/16) PIV WSM Gr-I					
Qty in cu m P-5			67.04		m ³
			at 4219.20/m ³		282858
(13/17) PIV PCC to Pavement					
Qty in cu m P-5			143.02		m ³
			at 7624.16/m ³		1090907
			Total		62,36,100
Add. 12% Gr-I					7,48,332
Add. 1% L. Con.					62,361
			Total		70,46,793
Less 5% below cost per Govt. (D)					3,52,340
			Payable		66,94,453

ds

[Signature]
10/06/21

Executive Engineer
Rural Works Department
Works Division, Jhanjharpur