

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					
Construction					
of Road from Sukhasan					
to Chikani, under					
M.M.S.Y. (S.C.)					
Agency:-					
Bimal Kishor					
Gautam, ward no-5					
Madhepura.					
Date of start:-	13-02-2020				
Date of completion:-	12-02-2021				
Agreement no:-	21-SBDO of 2020-21				
(1) Setting out pillars					
providing & fixing					
of working bench mark					
				no- 2 no	
Reference pillar -				700	
(2) Clearing and grubbing					
Road land by man.					
val means) inc-					
cluding do					

Continuation

ABSTRACT COST

3rd & construction

43

work part bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of Road from Sukpason to Chikoni under mmsy (SC)					
Agency: - Bimal Kishor Boudhram W/o - S Madhepura -					
Date of start: - 13-2-2020					
Date of completion: - 12-2-2021					
Agreement no: - 21 SBD 2020-21					
42	Setting out 12/1/20				
1	do do				
Qty vide 7m8(1)24					
BIM 2m8(1)4015.72/110					
RS= 8031.44					
(2)	Clearing and grubbing road land do do				
Qty vide 7m8(1)24					
1.23 Hec @ 49496.70/m					
RS= 60880=94					
(3)	Box cutting excavation for road. work do do				

Continuation

total RS= 81830=74

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(32)	Dismantling of Existing Structure RCC do do Qty vide TMB (D) 29 1.68 m ² @ 1062.80/m ² RS=1785=50				
(33)	Dismantling of Existing Structure Cement mortar do do Qty vide TMB (D) 29 55.44 m ² @ 228.72/m ² RS=12680=23				
(34)	Removal of all type H.P. do do Qty vide TMB (D) 29 5.00 m @ 228.72/m RS=1143=40 Total RS=10645583=46 add 12% G.S.T @ RS=1277470=01 add 1% Labour (0.88) @ RS=106455=83 Total RS=1,20,29,509=30 0.25% below of per Agreement 30073=77 Net RS=1,19,99,425=53 Less previous total payment 6200369=00 RS=57,99,066=53 Say RS=57,99,067=00				
15-7-2021 MB 27/07/21 MB					
Continuation					

Continuation

COP 1/1/21