

2017-18
GORKHA PURVI TOL TO BAKHOWA

TOLA

Schedule XLV-Form No. 134

BEWIPUR

MMGSY-SC
DIVISION

ALINACHAR

SUB-DIVISION

MEASUREMENT BOOK

BIRENDRA THAKUR

M.B.N. - 1120

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Fourth and Final Bill</u>					
N/w-const ⁿ of road from					
Borkha Puri to Bakhwa					
to la (MMGSY-SK)					
N/A - Sri Virandra Thakur					
Agg NO. 35 (SBD) / 19/20					
Date of start ASPD 02/12/19					
Date of compy. agg 01/09/20					
Extened date of comp.					
due to COVID-19 - 16.10.2020					
Actual Date of Comp. 11/10/2020					
Worked (2019-20) - 2019					
(1) const ⁿ of red & working					
B.M.					
V.T.M.B.P (11) 1 NO					
@ 4421.15 - 4421.15					
(2) const ⁿ of red pillar/					
burjees					
V.T.M.B.P (11) 3 NO					
@ 2043.70 - 6131.40					
(3) cleaning & grubbing					
road					
V.T.M.B.P (12) 0.27 Ha					
@ 50,107.49 - 13,529.1					

Continuation - 24,081.00

C.O.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	—		24,081.00
(4) Excavation of Road work in soil					
V.T.M.B.P (12)		71.63	m ³		
		@ 72.81	—		5201.00
(5) const ⁿ of emb. with 1000 m. lead					
V.T.M.B.P (12)		351.83	m ³		
		(20)	56.77		
			408.67	m ³	
		@ 146.99	—		60070.00
(6) const ⁿ of emb. with 100 m lead					
V.T.M.B.P (12)		820.92	m ³		
		(20)	132.81	m ³	
		@ 950.395	m ³		
		@ 129.26	—		1,23,236=
(7) Const ⁿ of subgrade & shoulder					
V.T.M.B.P (18)		616.35	m ³		
Limited @		490.13	m ³		
		@ 148.61	—		72,838.00
		C.O.	—		2,85,416=

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	—		212.0511 =
(12) Progg (approx) 500 m					
200 m N.E.S					
V.T.M.B.P (16)		1689.37	m ²		
Limited to		1687.50	m ²		
		@ 202.32			3,75,165 =
(13) Constn of un-reinf					
C.C. pavement					
V.T.M.B.S (17)		195.10	m ²		
Limited to		@ 195.00	m ²		
		@ 8181.34			15,95,361 =
(14) R.C.C M.15 on. Km					
Stone					
V.T.M.B.P (20)		2 NOS			
		@ 2734.57			5469.00
(15) R.C.C M.15 200 m - Stone					
V.T.M.B.P (20)		3 NOS			
		@ 692.10			2076.00
(16) P.S. Type M.M.B.Y					
16 inf sign board					
V.T.M.B.P (20)		3 NOS			
		@ 9918.15			29754.00

Continuation

C.O -

41,28,336 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	—		4128.336=
(17) P.S.P. Retro-reflect					
47 600 m ²					
V.T.M.B.P (20) 2 Nos					
		@ 1782.30	—		3565.10
(18) P.S.P. Retro-reflect					
18 600 m ²					
V.T.M.B.P (20) 2 Nos					
		@ 1846.20	—		3692.00
(19) P.S.P. Retro-reflect					
19 600 X 450 m					
V.T.M.B.P (20) 2 Nos					
		@ 1839.66	—		3679.00
(20) Road making with					
20 Not Applied B.T					
V.T.M.B.P (21) 90.50 m ²					
Limited to 90.00 m ²					
		@ 867.16	—		78044.00
(21) Road Making with					
21 Not applied C.C					
V.T.M.B.P (21) 64.50 m ²					
		@ 969.95	—		62562.00

Continuation

42,79,878=

C.O-

[illegible]

Continuation