

PN 654-S T

N.B. No-240

Schedule XLV-Form No. 134

Year-2024-22

Vishwamiya Chimay Tola to

DIVISION

Samthad Tola

SUB-DIVISION

Pappu Kumar Singh

MEASUREMENT BOOK

Block- Barana Kothi

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/locak - Const. of Road from					
Vishariya	Chinay	Tola			do
Santley	Tola				
Agency - Pappu	Kumar Singh.				
Agreement no - 204/5BD/2021-2022					
Agreement value - RS	5,89,88,884				=
Date of Agreement -	25.05.2021				
Date of completion -	Work in progress				

ABSTRACT

1/1) Providing & fixing of working benchmark done -

① Benchmark pillars 01 Nos per km

TWB, P-1 = 7.00 Nos

@ 4447.49/Ho = RS 31132 =

② Reference pillars 04 Nos/km

TWB, P-1 = 24.00 Nos

@ 2038.30/Ho = RS 48519 =

2/1) Clearing & grubbing road land including upmohy done -

TWB, P-1 = 4.06 Hq

@ 51133.76/Hq = RS 2,07,603 =

3/3) Const. of Embankment with material obtained from borrow pit land 1000m

TWB, P-17 = 241.03 m³

@ 188.05/m³ = RS 45,326 =

Particulars	Details of actual measurement				Contents of area
	No.	I.	II.	D.	
17/40 provide concrete in					reinforced
- TWB, P-6 =		4.38 m ³			superstructure. d.
TWB, P-9 =		7.89 m ³			
		= 12.27 m ³			
Q 7961.44/m ³			RS	97687	=

18/41	SFP	Hysd	bar	Reinforce	
In superstructure d.d.					
TWB, P-5 =	0.38 MT				
TWB, P-9 =	0.80 MT				
	0.88 MT				
Q 55281.95/MT				RS	48648 =

19/42	Const. of	R.C.C	Railing		
of 425 grade in cut m-sch. d.					
TWB, P-6 =	25.00 m				
TWB, P-10 =	7.60 m				
	= 12.60 m				
Q 3453.33/m				RS	43,588 =

20/43	Drainage	spouts	complete		
per drawing d.d.					
TWB, P-16 =	4.00 Hrs				
TWB, P-10 =	4.00 Hrs				
	= 8.00 Hrs				
Q 442.21/Hrs				RS	3538.68 =

Continuation

07.08.21
E-L