

Name of work- MMGSY अकरा TDSH में 2013/2 मेलका
तक पूरा निर्माण

HEAD-MMGSY

22580
2020-21

Schedule XLV-Form No. 134

Damodpur

DIVISION

Name of E- Sri. Nareesh Chandra Gupta, Phule
अधीनस्थ

SUB-DIVISION

M.B No - 1439

MEASUREMENT BOOK

Name of Agency - Maa Vimala Construction

Record Entry

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

of the measurement relating to each work)					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work— Const. & Five Years					
Maintenance of Road from ToG					
SH to Rampus Billora.					
Agency— Mac Vimala Construction,					
Vill— Masaulda Talpa,					
Post + P.S.— Biddaram,					
Patna.					
No. and Date of Agreement—					
22/SBD/2020-2021 (23/02/21)					
Date of Entry— 15/05/21					
(1) Clearing and grubbing					
of Road Land — do — do —					
all complete Job.					
10 X 30.00 X 7.50 = 2250.000 m ²					
3 X 30.00 X 7.50 = 675.000 m ²					
1 X 20.00 X 7.50 = 150.000 m ²					
5 X 30.00 X 5.00 = 1080.000 m ²					
1 X 20.00 X 5.00 = 120.000 m ²					
Total Qty. = 4275.000 m ²					
= 0.43 Hec.					

1st on A/C. Bill.

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. & Five Years					
Maintenance of Road from					
To S.H. to Rampur Billora.					
Agency - Mac Vimala Construction					
Vill - Magaudha Talpa,					
Post + P.S. - Biloram, Patna.					
No. and Date of Agreement -					
22/S.B.D/2020-2021 (23/02/21)					
Date of measurement - 26/07/21					
(1) Providing, Laying, spreading					
and compacting stone aggregates					
of specific sizes to W.B.M.					
Gr. - III material - do -					
do - all complet. Job.					
CH-00 m to ^{CH-} 335 m →					
1x30.00x 7.00+3.75x0.075=12.094 m ³					
10x30.00x3.75x0.075=84.375 m ³					
1x5.00x 3.75x0.075=1.406 m ³					
CH-335 m to 485 m →					
3x30.00x3.75x0.075=25.312 m ³					
1x30.00x $\frac{3.75+4.60+3.75}{3}$ x0.075=9.075 m ³					
1x30.00x 3.75x0.075=8.437 m ³					
CH-535 m to CH-612 m →					
2x30.00x3.75x0.075=16.875 m ³					
1x17.00x $\frac{3.75+9.00}{2}$ x0.075=8.128 m ³					
Total Qty. - 165.702 m ³					

Abstract of Cost.

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/2 Clearing and grubbing of Road Land					do
all complet Job.					
V.T.M.B.P.				①D	
Qty.		0.43	hec.		
@Rs. 52998.20/hec.					Rs. 22789=09
②/3 Providing E/W with a lift up to 1.5 m and lead up to 100 m					do
all complet Job.					
V.T.M.B.P.				①F	
Qty.		291.175	m ³		
@Rs. 192.03/m ³					Rs. 55914=09
③/4 Providing E/W with a lift up to 1.5 m and lead up to 100 m					do
all complet Job.					
V.T.M.B.P.				①F	
Qty.		472.618	m ³		
@Rs. 154.58/m ³					Rs. 73057=09
④/5 Providing const. of subgrade and earthen shoulder					do
all complet Job.					
V.T.M.B.P.				①F	
Qty.		553.500	m ³		
@Rs. 190.01/m ³					Rs. 105171=001

Scanned with CamScanner