

# Record Measurement

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work)

| Particulars     | Details of actual measurement |    |    |    | Contents of area |
|-----------------|-------------------------------|----|----|----|------------------|
|                 | No.                           | L. | B. | D. |                  |
| Name of work:-  | Repair of Road                |    |    |    |                  |
|                 | from chhardwali chowle to     |    |    |    |                  |
|                 | chhardwali under PPR-2021     |    |    |    |                  |
| Blade:-         | Chandpali                     |    |    |    |                  |
| Agency:-        | M/s Girish Kumar & Brothers   |    |    |    |                  |
|                 | At Mochinayan Gopalpur        |    |    |    |                  |
|                 | West Champaran                |    |    |    |                  |
|                 | M.N - 7483255402              |    |    |    |                  |
| Ag. No:-        | 18/2021-22                    |    |    |    |                  |
| Date of start:- | 28.7.21                       |    |    |    |                  |

|                              |                                |        |                |         |                         |
|------------------------------|--------------------------------|--------|----------------|---------|-------------------------|
| Date of completion:-         | 27.8.21                        |        |                |         |                         |
| Date of measurement:-        | 30.7.2021                      |        |                |         |                         |
| Details of work done:-       | -                              |        |                |         |                         |
| (1/9)                        | Exp. excavation for structures |        |                |         |                         |
|                              | etc till complete job.         |        |                |         |                         |
| Abutment                     | 2+2+                           | 10.32  | 3.40M          | 1.80M   | = 252.63 m <sup>3</sup> |
| R. wall                      | 2+4                            | 2.385  | 2.96M<br>3.10M | 1.80M   | = 106.46 m <sup>3</sup> |
| Floor under Deck slab        | 2+7.50M                        | 4.86M  | 0.35M          |         | = 25.51 "               |
| Cut off wall L.W (U/S + D/S) | 2+2+                           | 14.30M | 1.10M          | 1.80M   | = 113.25 "              |
| Cross wall U/S Side          | 2+2+                           | 0.60M  | 1.0M           | 1.80M   | = 4.32 "                |
| Cross wall (D/S Side)        | 2+2+                           | 2.10M  | 1.0M           | 1.80M   | = 15.12 "               |
| Flooring (U/S Side)          | 2+12.20M                       | 0.60M  | 0.25M          |         | = 3.66 "                |
| Flooring D/S Side            | 2+12.20M                       | 2.10M  | 0.50M          |         | = 12.82 "               |
|                              |                                |        |                | Total → | 533.77 m <sup>3</sup>   |

Continuation

## Sch. XLV-Form No. 134

| Particulars                      | Details of actual measurement |    |    |    | Contents of area        |
|----------------------------------|-------------------------------|----|----|----|-------------------------|
|                                  | No.                           | L. | B. | D. |                         |
| (17/22) provided 1 weep holes    |                               |    |    |    |                         |
| — also call complete Jts.        |                               |    |    |    |                         |
| 108 Nos.                         | vide TM 13 P-3                |    |    |    |                         |
| @ Rs 83.41 Each                  |                               |    |    |    | = Rs 9,008.20           |
|                                  |                               |    |    |    | Total → Rs 51,32,672.00 |
| Add L. cess @ 1%                 |                               |    |    |    | → Rs 51,327.00          |
| Add GST @ 12%                    |                               |    |    |    | → Rs 6,15,994.20        |
| Add. S. Fee                      |                               |    |    |    | → Rs 20,455.20          |
|                                  |                               |    |    |    | Total → Rs 58,20,375.20 |
| Less 0.01% due to below rate (-) |                               |    |    |    | 582.00                  |
|                                  |                               |    |    |    | Total → Rs 58,19,793.20 |
| 12/8/2021                        |                               |    |    |    |                         |