

Abstract of cost

Name of Work - Construction

of under Ministry Scheme

from Jaffarpur NH 103 from

Telipada to Shiv Mandir hole

huye Lalchanpur Siwan

More Chowk Taluka

Name of Contractor - Sanjay

Kumar Rai

Agreement No - 12/SRD/2020

Date of Start - 15/5/2020

Date of comp. - 14/5/2021

Continuation

Particulars	No.	L.	B.	D.	
27) Paints on Parapet wall.					
66.64 m ² of work P-38					
@ Rs 108.98/m ² = Rs 72182					
28) Cable duct Across.					
100 m of work P-38					
@ Rs 992.12/m = Rs 99,212					
29) Plain Cement concrete					
comp as per B/S					
16.56 m ³ of work P-38					
@ Rs 7300.90/m ³ = Rs 1,20,902					

Rs 80,20,054=

to 1.2/04/21 802005=

Rs 72,18,049=

previous Ac

Bill (-) 49,45,213=

Rs 22,72,836=

[Signature]
06/08/21

CSP
06.08.2021

Continuation