

7869 Tare

1411657

Shedule XLV Form No. 134.

Agency — San Miguel (Cuba) & Co.

James Wilson, Esq.
U.S.D. Justice Division

DIVISION

611670015

SUB-DIVISION

Measurement Book

M.B.N.D. - 1038

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction of road				
	Rajn Raj Chat Pasi Jola				
	to Jiswatsi Haxijm				
	Jola - under M.M.G.S.Y.				
Agency:-	Sri Manoj Kumar Singh				
	vill. Rabin, P.O. Bargawn.				
	Sindala, Nawada.				
Agg. No.	120/SSD/MMGSY/2020-21.				
Date of commencement-	27.3.21.				
Date of completion as per agg -	26.12.21.				
Date of Entry:-					
Sl No. 1/1	Construction of				
	Reference and				
	Working Benchmark				
	--- 4				
	23x30.0m				690.0m
					= 0.69 Km
Sl No. 2/2.	Construction of reference				
	pillar --- 4				0.69 Km

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ii) For 1000m land:- $8.40 \times 1613.20 m^2 = 645.28 m^3$					
Actual 28.6.21 BT					
Sl No. 57 Construction of granular Subbase --- --- - 46 m					
for BT Surface - $8 \times 30.00 \times 4.05 \times 0.20 = 194.40 m^3$					
" $1 \times 20.00 \times 4.05 \times 0.20 = 16.20 m^3$					
For CC Surface $13 \times 30.00 \times 3.75 \times 0.10 = 146.25 m^3$ $1 \times 10.00 \times 3.75 \times 0.10 = 3.75 m^3$ <u>$360.60 m^3$</u>					
Add 1% for extra work at curve (+) <u>$3.60 m^3$</u> <u>$364.20 m^3$</u>					
Sl No. 6/18. Providing and fixing Typical mm Gyr Board for sl					
					2 Nos

Continuation
18.7.21
27/7/21
AC

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Marking Statement</u>					
(i) E/W		1613.20 m ²			
(ii) G.B. material		326.32 m ²			
(iii) Coarse Sand		139.85 m ²			
S.F.					
(i) Earth		1613.20 m ²	2.33 m ³ /m ²		53236.00
(ii) G.B.		364.20 m ²	596.67 m ³ /m ²		217307.00
					270543.00
10% S.F.					27054.00
<u>18.7.21</u> 18/80 <u>23/7/21</u> AE					

<u>Abstract of Cost.</u>					
St No. 1/1	Construction of reference and working Benchmarks --- ga				
	V.T.M.B.P. 1				
0.69 km	@	6336.80/km			4372.00
St No. 2/2	Construction of reference pillar --- 4th sp.				
	V.T.M.B.P. 1				
0.69 km	@	1557.56/km			1076.00
					1

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Co- of area
	No.	L.	B.	D.	
Jt No 3/3. Cleaning and grubbing road level ----- tech. m V.T.M.B.P. 2					
0.345 H @ Rs 10224-76/H Rs 35285-00					
Jt No 4/4, 5. Construction of embankment with ----- tech. m V.T.M.B.P. 2, 3					
(i) For 100 m lead:- 967.92 m ³ @ Rs 279-23/m ³ Rs 270369-00					

(ii) For 100 m lead:- 645.28 m ³ @ Rs 201-66/m ³ Rs 130127-00					
Jt No. 5/5. Construction of Subgrade ----- H. Bt granular Subbase ----- tech m V.T.M.B.P. 3.					
364.20 m ³ @ Rs 1956-56/m ³ Rs 712579-00					
Jt No. 6/18. Providing and fixing Typical drainage Basin ----- H V.T.M.B.P. 3.					
2 Nos @ Rs 10480-66 each Rs 20961-00					

Continuation

Rs 1174769-00

