

2nd and final bill
Abstract of cost

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Pocky No - 11/1720					
Diameter - 07					
Chowk Pothra to phaulbani					
Madeaklit To/9.					
Agency - Arti Kumari					
Agreement No - 28/HSD/2020-21					
Date of Commencement - 12/12/2020					
Date of Completion - 22/05/2021					
(1) Clearing and grubbing					
Road and.					

0.78 Hect @ v. T.M.B. P. 12					380670
@ Rs 49496.70/Hect-Rs					380670
(2/2) Construction of subgrade & earthen shoulder					
1692.00m ³ @ v. T.M.B. P. 12					
@ Rs 176.75/m ³					Rs 299061.00
(3/2) Construction of G.S.B. by providing well graded.					
54.33m ³ @ v. T.M.B. P. 12					
@ Rs 2512.33/m ³					Rs 136495.00
(4/4) Providing, laying & spreading Compacting WBM 100-1					
45.03m ³ @ v. T.M.B. P. 12					
@ Rs 4584.33/m ³					Rs 2,06,432.00

Continuation C/Rs 6,80,595.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/C Rs	72,15,004.00	
Add 12% G.S.T 4)			Rs	8,65,800.00	
Add 1% L.Cess 4)			Rs	72,150.00	
			Rs	81,52,954.00	
Less 0.07% B.O.W 4)			Rs	5707.00	
			Rs	81,47,247.00	
Less previous payment 4)			Rs	81,47,247.00	
			Rs.	0.00	
1 cum/aw 29/07/2014 T.B. 5/8/10					