

2nd on A/c Bill

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - cont of Road from PMU Road Jagdamba Athar to Rakis Bazar Gandak pul					
PMU Road to Jamunali Sadar via Rakis Bazar 16515					
2019.					
Agency - Shubham construction					
HH 28, Bhagwanpur, MY 28/7/19					
Agreement no - 134 SBD/2019-20.					
Date of work order - 02.09.2019					
Dating emp - 02.09.2020.					

Exted dating emp due to cont - 02.12.20

Measurement vide MB

no - 523 Pre (01-10)

AS
28.07.21
RE

Pheta
28/7/2024
RE

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
43/46) B/M work in CM					
1188 in perimeter — A — 42					
7713 P.L. (19) — 3.16 m ³					
@ R 6430.85/m ³ —					23,151=
44/47) Plaster in wall CM					
(1:4) — A — 210					
44622 (524) P.M. — 61.52 m ²					
@ R 194.05/m ² —					13,051=
45/48) Providing running 1st					
Track — A — 122					
44622 (524) — P.M. (98) — 24.96 m ²					
@ R 48.34/m ² —					1,207=
46/49) Providing coat of hd →					
on B/C — A — 42					
7713 P.M. (19) — 2.8 m ³					
@ R 122.47/m ³ —					3,429=
Total R 82,88,623=					
Less previous Payment — R 48,48,224=					
To be pay R 34,40,399=					
<div> <div> <div>28/7/2021</div> <div>AE</div> </div> <div> <div>28.07.21</div> <div>GE</div> </div> <div> <div>28/7/21</div> <div>FF</div> </div> </div>					

Continuation