

15/5/2019

MB No- 3345 2018-19

Schedule XLV-Form No. 134

PURHA DIVISION

Banwarthi SUB-DIVISION

Pravin Kumar Das

Measurement Book

K. Nagar C. V. N. P. Nagar Road To Banwarthi

6th and final Bill
Abstract of cost

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Const. and Maint.					
of road from K. Nagar					
Champainagar to Bommarkli					
Sima.					
Name of Agency: - Pravin Kumar Dal.					
Agreement No: - 11580/2018-19					
Agreement Amount: - 112 66209.00					
Date of commencement: - 23-10-2018					
Date of completion: - 22-10-2019					
Actual Date of completion: - 27-11-2020					
Further M=est Nil					

①	1	Plv & Fixing of work bench			
		Mark pillars all comp.			
		Tab.			
②	1	1.895 km QVT MBL (40) SL (1)			
		@ Rs. 13551.46/km - Rs. 25680.02			
②	2	clearing and grubbing			
		road land all comp.			
		Tab.			
		1.33 Hect @ Vt MBL (40) SL (2)			
③	3	@ Rs. 47809.31/Hect - Rs. 62586.38			
		Excavation for road way			
		in soil all comp. Tab.			
		7.50 m ³ per m ² (20) SL (3)			

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. RD = 11444064.05					
(24) @ R.S. 721 7.15/m ³ - R.S. 730592.09					
(24) 25 P.V.R.C.C. Large pipe					
NP3 RIX 1000 mm g/a 11					
comp. Job					
22.50m gvt m BR = 45 86 - 25					
@ R.S. 416 8.04/m - R.S. 93780.90					
R.S. = 12268437.04					
Less for 10% below as per					
agreement - R.S. = 12268437.04					
R.S. 11041593.34					
Say R.S. 11041593.00					
Less for previous payment					
V.T.M. BR - 13, 22, 31, 39, 46 (-) R.S. 10322886.00					
payable R.S. 718707.00					
certified that work has been completed as per estimate and specification					
10-06-21 J.E. Bannankhi 10-06-21 Bannankhi					