

श्री गोरू सांकर उपाध्याय

महाराष्ट्र रणाय - चन्द्रशेखर एच वि हरिजन शर्मा

Schedule XLV - Form No. 13A, **MM65Y - II**
(General)

वि. नं. १३, बरा

BIHAR P.W. D.

अथ DIVISION

अथ SUB-DIVISION

MEASUREMENT BOOK.

1455

संकांक - गोरू सांकर उपाध्याय

5th on A/C Bell.

Sch. XLV-Form No. 134 29

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Progressive Value					63,62,819.00
(-) Previous Payment					4321508.00
					2041311.00
Limit as per allot.					918590
<u>Memo of Payment</u>					918590
By IT	1/-				9186=
" CGST	1/-				9186=
" SGST	1/-				9186=
" LCes	1/-				9186=
" SD	8/-				73487=
" Royalty					237342
" SF					157542
				Ded.	149719=
e pay CEMS					768871=
					918590=

Passed for Payment Rs 918590=

(Rs Nine Lacs eighteen thous-

- and five hundred ninety

only.

S.No. 2003755655

Date 25/3/21

Executive Engineer

F.W.D. (W) Division Buxar

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

6th on A/c Bill

Name of Work:- Cont. of road from Mahaveer
 Asthan Chander Path to Harifas Tala
 Under MMGSY (Gen)/2019-20

Agency:- Sri Gauri Shankar Upadhyay

Agreement No. 70 SBD of 2019-20

Date of Work Order 14.03.2020

Term of Completion 12 Months (13.03.2021)

Quoted Rate 10% Below as per Agreement

Add 1% labour Cost As per Agreement

Add 12% G.S.T. as per Agreement

Further Measurement is Nil.

M. Prabade
15.04.2021ABSTRACT OF COST

① Clearing and grubbing road land

vide T.M.B. Page No. 25

Qty. 67 Hect. @ Rs. 47488 = 85/Hect. Rs. 31,818 = ∞

② Removing all types of lime pipes and
dismantling of masonry works

vide T.M.B. Page No. 25

Qty. 22.50 R.M. @ Rs 162 = 17/RM. Rs. 3649 = ∞

③ Cont. of embankment with approved material
obtained from borrow pits with a lead upto 100m.

vide T.M.B. Page No. 25

Qty. 873.00 m³ @ Rs. 174 = 03/m³ Rs. 1,51,928 = ∞④ Cont. of embankment with approved material
obtained from borrow pits with a lead upto 100m.

vide T.M.B. Page No. 25

Qty. 435.06 m³ @ Rs 174 = 70/m³ Rs. 76,005 = ∞

Continuation

010 - Rs. 2,63,400 = ∞

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

⑤ Excavation for Box cutting in soil

vide T.M.B. Page No. 26.

Qty. 95.85 m³ @ Rs. 74 = 03/m³ - Rs. 7095 = 00

⑥ Cost of subgrade and earthen shoulders

with approved material obtained from borrow

pit with a lead upto 100m in B.T. portion

vide T.M.B. Page No. 26

Qty. 436.16 m³ @ Rs. 176 = 83/m³ - Rs. 77,126 = 00

⑦ Cost of Ge. S.B. by providing well graded material

vide T.M.B. Page No. 26.

Qty. 398.89 m³ @ Rs. 314 = 78/m³ - Rs. 12,53,624 = 00

⑧ Cost of W.B.M. Co. III with stone screening

vide T.M.B. Page No. 26.

Qty. 292.80 m³ @ Rs. 4458 = 53/m³ - Rs. 13,05,458 = 00

⑨ Roadway and fixing of M.M.C.S. information

sign board/citizen information board

vide T.M.B. Page No. 26.

Qty. 2.00 Nos. @ Rs. 9336 = 77 each - Rs. 18,674 = 00

⑩ Earth work in excavation for foundation

3.00 Nos. H.P.C. of toron and C.D. structure.

vide T.M.B. Page No. 26.

Qty. 88.29 m³ @ Rs. 273 = 45/m³ - Rs. 24,143 = 00

⑪ Granular sub-base leading below pipe

vide T.M.B. Page No. 26.

Qty. 10.59 m³ @ Rs. 3142 = 78/m³ - Rs. 33,282 = 00

⑫ P.C.C. grade M 15 in open foundation of C.D.

vide T.M.B. Page No. 26.

Qty. 7.93 m³ @ Rs. 5815 = 69/m³ - Rs. 46,118 = 00

Continuation

C/O - Rs. 30,28,920 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				B/F	Rs. 30,28,920=∞
(13) Brick masonry work with C.M (1:3) in substructure of C.D. Road wall					
vide T.M.B. Page No. 27.					
Qty. 79.53 m ³ @ Rs. 69.64 = 11/m ³					Rs. 5,53,856=∞
(14) Binding and laying R.C.C. NP ₃ pipe of 100 mm					
vide T.M.B. Page No. 27					
Qty. 22.50 RM @ Rs. 4187 = 86/RM					Rs. 94,227=∞
(15) Pointing/plastering with C.M (1:3) on brickwork					
vide T.M.B. Page No. 27					
Qty. 95.93 m ² @ Rs. 63 = 84/m ²					Rs. 6124=∞
(16) Back filling in foundation trenches					
vide T.M.B. Page No. 27					
Qty. 12.30 m ³ @ Rs. 1217 = 12/m ³					Rs. 22,273=∞
(17) Pointing on parapet wall in black white stripe					
vide T.M.B. Page No. 27					
Qty. 61.92 m ² @ Rs. 93 = 59/m ²					Rs. 5795=∞
(18) Excavation in cuttop in soil for carrying of cut earth to foundation by manual					
vide T.M.B. Page No. 27					
Qty. 784.71 m ³ @ Rs. 25 = 99/m ³					Rs. 20,395=∞
(19) Binding and applying primer coat with (SS)					
vide T.M.B. Page No. 27					
Qty. 2483.15 m ² @ Rs. 41 = 81/m ²					Rs. 1,03,821=∞
(20) Binding and applying tack coat with (RS)					
vide T.M.B. Page No. 27					
Qty. 2483.15 m ² @ Rs. 14 = 17/m ²					Rs. 35,186=∞
(21) Binding, laying and rolling of 20 mm thick M.S.S.					
vide T.M.B. Page No. 28.					
Qty. 2483.15 m ² @ Rs. 258 = 31/m ²					Rs. 6,41,422=∞
Continuation					
40 - Rs.					45,12,019=∞

Sch. XLV-Form No. 134 **33**

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				B/F	Rs. 45,12,019=00
22) Cost of un-named C.C. Pavement (M3)					
wide T.M.B. Page No. 28.					
Qty. 233.70 m ³ @ Rs 7058 = 68 m ³ Rs 16,49,614=00					
23) Binding and filling of Km and 200 M stone					
wide T.M.B. Page No. 28.					
3.00 Nos. Km stone @ Rs. 2306 = 36 each - Rs 6919=00					
4.00 Nos. 200 M stone @ Rs. 630 = 33 each - Rs 2521=00					
24) Binding and filling of water-deflectors					
Constant, mandatory and informative traffic signs					
wide T.M.B. Page No. 28.					
5.00 Nos. 600mm equilateral triangle @ Rs. 3798 = 93 each - Rs. 18,995=00					
4.00 Nos. 600mm circular @ Rs. 5070 = 84 each - Rs. 20,283=00					
2.00 Nos. 800mm hexagonal @ Rs. 7043 = 82 each - Rs. 28,175=00					
2.00 Nos. 900mm side octagon @ Rs. 8966 = 71 each - Rs. 17,933=00					
			Total	Rs.	62,56,459=00
Add 1% labour cost				(+) Rs.	62,565=00
Add 12% G.S.T.				(+) Rs.	7,50,775=00
			Total	Rs.	70,69,799=00
Less 10% rate below as per Agreement				(-) Rs.	7,06,980=00
			Total	Rs.	63,62,819=00
Less previous Bill payment amount				(-) Rs.	52,40,098=00
(wide T.M.B. Page No. 29)				Net Payment	Rs. 11,22,721=00
H. Basak					
15.04.2021					
J. E. Chaudhary					

Continuation

Esurvey