

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road from Sahansa to 2H to Bela tola.					
Block - Sattarkahiga.					
Name of Agency - M/s Kahi Construction, Belhai Teghra.					
Date of commencement - 26.09.16					✓

Time for completion - ~~26.09.17~~ 25.06.17

Agreement no - 148BD MMCSY/16-17

Date of entry -

1) providing and finery of working BM pillar and Reference pillar

- 1.670 km ✓

(2) clearing and grubbing Road Land (By manual means)

 $2 \times 1000 \times 3.50 = 7000.00 \text{ m}^2$ ✓

 $2 \times 6.70 \times 3.50 = 4690.00 \text{ m}^2$ ✓

 11690.00 m^2 ✓

Continuation

 $\Rightarrow 1.16 \text{ Hect}$ ✓

date 02/01/18.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of Work -	Dist. of Road from				
	Baharsa Suboul St to Belg				
	top under gutter Katar 9				
	Mark.				
Name of Agency -	M/S Koli Dist.				
	Bathi Paghra Baharsa				
Agreement -	14	SBD mmsy / 16-17			
Agreement Value -	12,5400 4 = 0 csh				
	Rs	586567 = 00 (Nkm)			
Rate	Rs	1,27, 40571 = 00			
Agreement Rate -	10% Melina				
Date of completion -	20.09.16				
Actual date of completion -	29.04.2020				

1) Setting out Pillars
 up (4) in (1) = 1.670 km
 @ 12588 = 88 / km Rs 2023 = 00

2) clearing and Grubbing
 Road land
 up (5) in (2) = 1.16 km
 @ 37700.64 / km Rs 4373320

3) Cost of embankment
 with approved Network
 100 M level under
 up (5) in (5) = 4355.14 m
 @ 148 = 50 km Rs 646738 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/E	—	1,31,19	586.20
Less 10% Below as per					
agreement			R	131,19	59.20
				1,18,	07,627.20
Less previous payment -				R(-)	72,85,809.20
VP (050)				R(-)	20,34,180.20
			R	24,87,	638.20
<i>Dr. K. M. S. 3/7/2021</i> <i>J. E. K. 3/7/2021</i> <i>S. K. K. 3/7/2021</i> <i>C. P. 3/7/2021</i> <i>AE 3/7/2021</i> <i>11-08-2021</i>					