

प्रमाणित किया जाता है कि भाषी
पुस्तक में मशीन टंकित एवं खोले हुए हैं
जिसे श्री तेजकरायण ओझा सहायक अभियंता
ग्रामीण कार्य विभाग कार्य अखिल प्रमण्डल
मधुबन के पदनाम से निर्गत किया गया
है

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मुकडीदयाल
25.11.18

Sch. XLV - Form No. 134

R.W.D. PAKARI DAYAL DIVISION

R.W.D. MADHUBAN SUB-DIVISION

Measurement Book

No.

592

Name of officer _____

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th on A/c Bill					
Name of Work - Construction of Road & C.D.					
Work with 5 years maintenance of prathmik					
vidhyalya Navrangia ^{to Navrangia} under MMUS (CNABARI)					
Name of Agency - M/S Maa Durga Construction					
and Supplier c/o - Vikram Kumar At -					
Semra po - Bara Chakia P.S - Chakia					
Dist - East Champaran					
Agreement No - 67 S.B.D./2018-19					
Date of commencement - 14.01.2019					
Date of completion - 13.01.2020					

① providing prime coat ss-1					
----- all complete					
10x 30.0 x 3.75				= 1125.0m ²	
1x 30.0 x 3.75				= 112.50m ²	
1x 5.0 x 3.75				= 18.75m ²	
10x 30.0 x 3.75				= 1125.0m ²	
10x 30.0 x 3.75				= 1125.0m ²	
3x 30.0 x 3.75				= 337.50m ²	
1x 18.0 x 3.75				= 67.50m ²	
Extra widening on curve					
25.50 x 0.80 + 0.50				= 16.58m ²	
30.0 x 0.90 + 0.60				= 22.50m ²	
4866.11					3950.33m ²
08.06.2021					

JKE

Continuation

08.06.21
A E

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BFRS 4343527=00
(10) pointing with cm (1:3) 26.0 in headwall - all complete					
vide TMB item (10) PH - 17					
64.07 m ² @ Rs 62.56/m ²				R	4008=00
(11) Back filling in foundation 27.0 trench - all complete					
vide TMB item (11) PH - 17					
12.20 m ³ @ Rs 570=81/m ³				R	6964=00
(12) providing prime coat S-1 10.0 ----- all complete					
vide TMB item (12) PH - 19					
3950.33 m ² @ Rs 47.99/m ²				R	189576=
(13) providing tack coat RS-1 11.0 ----- all complete					
vide TMB item (13) PH - 20					
3950.33 m ² @ Rs 16.01/m ²				R	63245=
(14) providing 20mm thick close 12.0 graded premix surfacing ----- all complete					
vide TMB item (14) PH - 20					
3950.33 m ² @ Rs 165=23/m ²				R	652713=00
				R	5260033=
less 0.01% as per Agreement				R	526=00
				R	5259507=
less previous bill				R	4354064=
					RS 905443=00

Udagevan
10.06.2021
D/E

Continuation

CAJ
10/6/21

10.06.21
A/E