

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                      | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------|-------------------------------|----|----|----|------------------|
|                                  | No.                           | L. | B. | D. |                  |
| Name of Work - Construction      |                               |    |    |    |                  |
| of Road Paharpur Guri            |                               |    |    |    |                  |
| Survey Road to Bagiya            |                               |    |    |    |                  |
| Under MMMSY (Gen)                |                               |    |    |    |                  |
| Name of Agency - Uday Kumar,     |                               |    |    |    |                  |
| At - vill & PO - Bhaluachatti    |                               |    |    |    |                  |
| PS - Barachatti, Dist -          |                               |    |    |    |                  |
| Gauya.                           |                               |    |    |    |                  |
| Agreement No. - 12/MMMSY/Gen/SAD |                               |    |    |    |                  |

|                                 |  |  |  |  |  |
|---------------------------------|--|--|--|--|--|
| 2020-21                         |  |  |  |  |  |
| Date of commencement - 05.05.20 |  |  |  |  |  |
| Date of completion - 04.05.21   |  |  |  |  |  |
| Date of measurement - 15.06.20  |  |  |  |  |  |

|                                                         |  |  |  |  |  |
|---------------------------------------------------------|--|--|--|--|--|
| (1) Clearing & Grubbing                                 |  |  |  |  |  |
| road land - etc                                         |  |  |  |  |  |
| 51 x 30.00 m x 7.00 m = 10710.00 m <sup>2</sup>         |  |  |  |  |  |
| 1 x 25.00 m x 7.00 m = 175.00 m <sup>2</sup>            |  |  |  |  |  |
| 10885.00 m <sup>2</sup>                                 |  |  |  |  |  |
| (2) Filling excavation                                  |  |  |  |  |  |
| of found. of sink                                       |  |  |  |  |  |
| etc                                                     |  |  |  |  |  |
| In 600 mm & H.P.C                                       |  |  |  |  |  |
| 2 x 2 x 3.90 m x 1.24 m x 1.00 m = 29.02 m <sup>3</sup> |  |  |  |  |  |

Lith on Ate Soil

23

Sch. XLV-Form No. 134

| Particulars                         | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------|-------------------------------|----|----|----|------------------|
|                                     | No.                           | L. | B. | D. |                  |
| Name of Work - Const. of Road       |                               |    |    |    |                  |
| From Paharpur - Gun Survey          |                               |    |    |    |                  |
| Road to Bagaya under                |                               |    |    |    |                  |
| M Massey (Gen)                      |                               |    |    |    |                  |
| Name of Agency - Uday Kumar,        |                               |    |    |    |                  |
| At vill Ho - Bhaluachatti           |                               |    |    |    |                  |
| P.S. - Barachatti Distt-Gaya,       |                               |    |    |    |                  |
| Agreement No. - D/M Massey/Gen/SBD/ |                               |    |    |    |                  |
| 2020-21                             |                               |    |    |    |                  |
| Date of Commencement - 05.05.20     |                               |    |    |    |                  |
| Date of Completion - 04.05.21       |                               |    |    |    |                  |
| Date of measurement                 |                               |    |    |    |                  |

Further measurement

- Nil

Phanika

9.4.21

J.D

V. K. K.

9.4.21

RE

# Abstract of cost

Sch. XLV-Form No. 134

24

| Particulars                                 | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------|-------------------------------|----|----|----|------------------|
|                                             | No.                           | L. | B. | D. |                  |
| (1/3) clearing & Grubbing road land --- etc |                               |    |    |    |                  |
| Qty vide TMB                                |                               |    |    |    |                  |
| Page No. (18) - 1.089 Hect                  |                               |    |    |    |                  |
| @ ₹ 49530.51/Hect                           |                               |    |    |    | ₹ 53939.00       |
| (2/22) E/W in excavation of found. --- etc  |                               |    |    |    |                  |
| Qty vide TMB                                |                               |    |    |    |                  |
| Page No. (18) - 106.25 m <sup>3</sup>       |                               |    |    |    |                  |
| @ ₹ 285.12/m <sup>3</sup>                   |                               |    |    |    | ₹ 30299.00       |
| (3/23) P/V P.C.C. M10 in found. --- etc     |                               |    |    |    |                  |

|                                              |  |  |  |  |             |
|----------------------------------------------|--|--|--|--|-------------|
| Qty vide TMB                                 |  |  |  |  |             |
| Page No. (18) - 8.19 m <sup>3</sup>          |  |  |  |  |             |
| @ ₹ 4368.10/m <sup>3</sup>                   |  |  |  |  | ₹ 35775.00  |
| (4/24) P/V P.C.C. M15 in open found. --- etc |  |  |  |  |             |
| Qty vide TMB                                 |  |  |  |  |             |
| Page No. (19) - 57.63 m <sup>3</sup>         |  |  |  |  |             |
| @ ₹ 4315.43/m <sup>3</sup>                   |  |  |  |  | ₹ 248698.00 |
| (5/25) P/V & laying R.C.C. Pipe NPS --- etc  |  |  |  |  |             |
| Ø 1600 mm R pipe                             |  |  |  |  |             |
| Qty vide TMB                                 |  |  |  |  |             |
| Page No. (19) - 15.00 m                      |  |  |  |  |             |
| @ ₹ 1036.00/m                                |  |  |  |  |             |

## Sch. XLV-Form No. 134

| Particulars                            | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------|-------------------------------|----|----|----|------------------|
|                                        | No.                           | L. | B. | D. |                  |
| borrow pit - etc                       |                               |    |    |    |                  |
| (a) 1000 m lead                        |                               |    |    |    |                  |
| Qty vide TMB                           |                               |    |    |    |                  |
| Page No. (20) - 525.50 m <sup>3</sup>  |                               |    |    |    |                  |
| @ ₹ 181.87/m <sup>3</sup>              |                               |    |    |    | ₹ 95573.00       |
| (b) 1000 m lead                        |                               |    |    |    |                  |
| Qty vide TMB                           |                               |    |    |    |                  |
| Page No. (20) - 1226.15 m <sup>3</sup> |                               |    |    |    |                  |
| @ ₹ 139.74/m <sup>3</sup>              |                               |    |    |    | ₹ 171342.00      |
| (11/18) Plv & fixing of typed          |                               |    |    |    |                  |
| MM 454 sign board                      |                               |    |    |    |                  |
| - - - etc                              |                               |    |    |    |                  |
| Qty vide TMB                           |                               |    |    |    |                  |

|                                        |  |  |  |  |              |
|----------------------------------------|--|--|--|--|--------------|
| Page No. (21) - 02 m <sup>3</sup>      |  |  |  |  |              |
| @ ₹ 11014.67/m <sup>3</sup>            |  |  |  |  | ₹ 22029.00   |
| (12/9) Const of G.S.B. m <sup>3</sup>  |  |  |  |  |              |
| - - - etc                              |  |  |  |  |              |
| Qty vide TMB                           |  |  |  |  |              |
| Page No. (21) - 1284.74 m <sup>3</sup> |  |  |  |  |              |
| @ ₹ 1620.53/m <sup>3</sup>             |  |  |  |  | ₹ 2081960.00 |
|                                        |  |  |  |  | ₹ 3684301.00 |
| Add 12% G.S.T.                         |  |  |  |  | ₹ 442116.00  |
| Add 1% Labourer                        |  |  |  |  | ₹ 36843.00   |
|                                        |  |  |  |  | ₹ 4163260.00 |
| Less 10% below                         |  |  |  |  | ₹ 416326.00  |
|                                        |  |  |  |  | ₹ 3746934.00 |
| Less Previous Payments                 |  |  |  |  | ₹ 2582389.00 |

4th on A/C Bill

Rs. 209618/-

27

Sch. XLV-Form No. 134

| Particulars     | Details of actual measurement |    |    |        | Contents of area |
|-----------------|-------------------------------|----|----|--------|------------------|
|                 | No.                           | L. | B. | D.     |                  |
| Memo of Payment |                               |    |    |        |                  |
| SD 8%           |                               |    |    | 16769  |                  |
| Income tax 1%   |                               |    |    | 2097   |                  |
| L. less 1%      |                               |    |    | 2097   |                  |
| Cost 1%         |                               |    |    | 2097   |                  |
| S. Cost 1%      |                               |    |    | 2097   |                  |
| S. Fee          |                               |    |    | 10000  |                  |
| Royalty         |                               |    |    | 20000  |                  |
| By Cheque Rs.   |                               |    |    | 154461 |                  |
| Total           |                               |    |    | 209618 |                  |

Passed for Rs. 209618/- Two Lakh nine thousand six hundred and eighteen rupees only

Executive Engineer  
R.W.D. (W) Div. Gaya  
03/07/2021