

સાચુ

સા

પાટીયા

(MR-3054)

MR-New Maint. Policy- 2018

Schedule XLV Form No. 134.

MS shall/can const.

સરનામું

DIVISION

સુસંગત

SUB-DIVISION

Measurement Book

MB NO- 519

2nd x On A/C Bill
29 x

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work					to Saidpur to Chachopali Road
Agency					M/s Shailcon Const. At - Raxauli Katya Gopalgarh
Agreement No					116/MBD/2019-20
Date of commencement					27/02/20
Date of completion					26/11/20
Measurement					= Nil
① 3/1/21 SE					At 27/2/21 BD

ABSTRACT OF COST

Item 1/1	Cleaning and Grubbing				
	do			—	EI
Qty vide TMBP (23)					
0.91 Ha	G Rs 49496.70/Ha				45042.00
Item 2/4	Const. of G.S.B				
	do			—	EI
Qty vide TMBP (23)					
173.83 m ²	G Rs 2454.54/m ²				426673.00
Item 3/5	WBM			2	
	do			—	EI

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide TMBP (25)					
198.75 m ² Gls			4417.81 m ² Gls		878040 = 0
Qty 4/6 WBM - 3					
— do — EI —					
Qty. vide TMBP (23)					
400.81 m ² Gls			4119.55 m ² Gls		1651573 = 0
Qty 5/7 Primer Coat					
— do — EI —					
Qty. vide TMBP (23)					
5345.47 m ² Gls			41.38 m ² Gls		221196 = 0
Qty 6/8 Tack Coat					
— do — EI —					
Qty. vide TMBP (29)					
5345.47 m ² Gls			14.03 m ² Gls		74997 = 0
Qty 7/9 MSS Type - B					
— do — EI —					
Qty. vide TMBP (4)					
5345.47 m ² Gls			217.49 m ² Gls		1162586 = 0
Qty 8/10 Tack Coat					
— do — EI —					
Qty. vide TMBP (24)					
17062.50 m ² Gls			12.20 m ² Gls		208163 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item ⁹ /11 Semi Dense Bituminous	do	—	ET	—	
Qty. vide TMBP (24)					21592400
426.58 m ² GRs			10766.13	13	4592.615
426.58					
Item ¹⁰ /12 KM Stone	do	—	ET	—	
Qty. vide TMBP (24)					
3.00 Nos GRs			2353.63	13	7061.7
Item ¹¹ /13 200H Stone	do	—	ET	—	
Qty. vide TMBP (24)					
12.00 Nos GRs			648.99	13	7788.7
Item ¹² /15 Retro Reflective	do	—	ET	—	
Qty. vide TMBP (25)					
18 Nos GRs			3682.25	13	66281.7
Item ¹³ /16 600 mm Circular	do	—	ET	—	
Qty. vide TMBP (25)					
12 Nos GRs			3781.60	13	45379.7
Item ¹⁴ /17 900 mm equilateral	do	—	ET	—	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide TMBP (25)					
16 Nos GRs 3652.48 / Nos Rs 58440 = 00					
2 km ¹⁵ / ₂₀ Road Marking					
do ——— EI ———					
Qty. vide TMBP (25)					
910.00 M ³ GRs 735.40 / M ³ Rs 6692.14 = 00					
2 km ⁶ / ₂₁ Providing and fixing					
do ——— EI ———					
Qty. vide TMBP (25)					
2.00 Nos GRs 9392.83 / Nos Rs 18786 = 00					
2 km ¹⁷ / ₃ Const. of Subgrade					
do ——— EI ———					
Qty. vide TMBP (26)					
1872.15 M ³ GRs 176.96 / M ³ Rs 331296 = 00					
2 km ¹⁸ / ₁₄ Direction and					
do ——— EI ———					
Qty. vide TMBP (26)					
1.92 M ³ GRs 12388.67 / M ³ Rs 23786 = 00					
2 km ¹⁹ / ₁₉ Planting Tree					
do ——— EI ———					
Qty. vide TMBP (26)					
228.00 Nos GRs 800.30 / Nos Rs 182468 = 00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item ²⁰ /24 Painting two coats					
— do —					
Qty. vide TMBP (26)					
468.48M ² @ Rs 95.63/M ²					44801=00
Item ²¹ /18 Boundary Pillars					
— do —					
Qty. vide TMBP (26)					
96.00 Nos @ Rs 515.86/No					49523=00
Item ²² /2 Removing all types					
— do —					
Qty. vide TMBP (26)					
15.00 Nos @ Rs 183.25/No					2749=00
					Rs 10768454=00
Less 10% Below (-)					Rs 96,91,609=00
Add 13% (L.C. + GST) (+)					Rs 10951518=00
Less Previous Payment (-)					Rs 51,76,368=00
					Rs 57,75,150=00
03/02/21					
18/03/21					
18/03/21					

Continuation