

1997-24-2421

Schedule XLV-Form No. 134

413133134

DIVISION

912212181

SUB-DIVISION

MEASUREMENT BOOK

પ્રમાણિતે લિખા જાતા હૈ? ની રૂપ
 માપી. પ્રતિલ્ક મેં: મશીન હિંટ (100)
 દળ સો-પત્તે હૈ? / બદ-માપી. પ્રતિલ્ક
 (સદાચલ જાકેયલ) સામીપા. વાજ
 લિમાગ. વાજ અવલ-પ્રમાણ્ય ગોવીલો
 કે નામ હે જિગલ લિખા જાતા હૈ

૪૬૬/૨૧૭
 Executive Engineer
 Rural Works Department
 Works Division Maharajganj

Sch. XLV—Form No. 134

મહારાજગંજ

DIVISION

ગીરેખાકોઠી

SUB-DIVISION

No. and date of agreement.
(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work $\rightarrow$ Const. of Road S C D Works From Chitauli to Dudhara.					
Agency $\rightarrow$ Shailcon Const., At-Rasul Katreya, Dist - Gopalgarh					
Date of Commencement - 27/2/20					
Date of Completion $\rightarrow$ 09/11/20					
Agreement Nos - 116/MBD/2019-20					

Item 1/1 Clearing and grubbing

do do EI

CH - 0.00 km to 3.613 km

X X

$$2 \text{ Nos} \times 30 \text{ m} \times 1.00 \text{ m} = 1200.00 \text{ m}^2$$

$$2 \text{ Nos} \times 40 \text{ Nos} \times 30 \text{ m} \times 1.00 \text{ m} = 2400.00 \text{ m}^2$$

$$2 \text{ Nos} \times 60 \text{ Nos} \times 30 \text{ m} \times 1.00 \text{ m} = 3600.00 \text{ m}^2$$

$$2 \text{ Nos} \times 13.00 \text{ m} \times 1.00 \text{ m} = 26.00 \text{ m}^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 1/1 clearing and grubbing	—	to	—	—	
Qty. vide TM BP (31)					
1.54 Ha G Rs 494.96 / Ha Rs 76225.00					
Item 2/3 Const. of GSB	—	to	—	—	
Qty. vide TM BP					
573.92 m ² G Rs 2445.34 / m ² Rs 140343.00					
Item 3/4 WBM - 2	—	to	—	—	
Qty. vide TM BP (31)					
424.05 m ² G Rs 4327.47 / m ² Rs 186474.00					
Item 4/5 WBM - 3	—	to	—	—	
Qty. vide TM BP (31)					
711.39 m ² G Rs 4102.19 / m ² Rs 291825.00					
Item 5/6 Primer Coat	—	to	—	—	
Qty. vide TM BP (31)					
9421.30 m ² G Rs 41.40 / m ² Rs 390042.00					
Item 6/7 Tack + Coat	—	to	—	—	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vid TMBP (32)					
2458.80 m ² GB			14.04/m ² B		132802=0
Item 7/8 MSS Type-B					
do — EI —					
Qty. vid TMBP (32)					
2458.80 m ² GB			217.20/m ² B		205445=0
Item 8/9 Tack Coat					
do — EI —					
Qty. vid TMBP (32)					
28976.25 m ² GB			12.21/m ² B		353800=0
Item 9/10 Semi Dense Bituminous Concrete					
do — EI —					
Qty. vid TMBP (32)					
724.40 m ² GB			10750.70/m ² B		7787807=0
Item 10/11 KM Stone					
do — EI —					
Qty. vid TMBP (32)					
3.00 Nos GB			2364.66/m ² B		7094=0
Item 11/12 200M Stone					
do — EI —					
Qty. vid TMBP (33)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12 Nos C.P. 650.95 / Nos B					7811 =
Item 12/20 Providing and fixing					
— do —			62		
Qty. vide TMBP (33)					
2 Nos C.P. 9403.15 / Nos B					18806 =
Item 13/19 Road Marking					
— do —			62		
Qty. vide MB No					
P. Nos - (8)					
735.40 m ² C.P. 1544.60 / m ² B 113589 =					
1544.60 C.P. 735.40					
Item 14/2 Const. of Subgrade					
— do —			62		
Qty. vide MB No					
P. Nos - (7)					
3100.36 m ² C.P. 176.96 / m ² B 54864 =					
548640 =					
Item 15/13 Direction and					
Place					
— do —			62		
Qty. vide MB No					
P. Nos - (7)					
1.92 m ² C.P. 12395.55 / m ² B 23799 =					
Item 16/4 Retro Reflective					
— do —			62		

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide MB Nos -					
P. Nos - (7)					
18 Nos GB 3687.41 / Nos Rs 66373 =					
Item 17/15 600 mm Circular					
— to — EI —					
Qty. vide MB Nos					
P. Nos (7)					
12 Nos GB 3786.76 / Nos Rs 45441 =					
Item 18/16 200 mm equilateral					
— to — EI —					
Qty. vide MB Nos					
P. Nos - (8)					
16 Nos GB 3657.64 / Nos Rs 58522 =					
Item 19/17 Boundary Pillar					
— to — EI —					
Qty. vide MB Nos					
P. Nos - (8)					
26 Nos GB 516.76 / Nos Rs 49609 =					
Item 20/18 Planting of tree					
— to — EI —					
Qty. vide MB Nos					
P. Nos - (8)					
360.00 Nos GB 800.30 / Nos Rs 288108 =					

Continuation

Sch. XLV—Form No. 134

Details of actual measurement

Contents of area

Particulars

No.

L.

B.

D.

9th 21/23 Painting Two

Coats

10

61

Qty. vide MB Nos -

P. No - (09)

~~468.48 m² GR 25.63/m² 4480/- = 0~~~~Rs 1,92,76,464 = 0~~~~Add 13% (GST+LC) (+) 25,05,940 = 0~~~~Rs 2,17,82,405 = 0~~~~Less 10% Below (-) 2,17,82,405 = 0~~~~Rs 1,96,04,164 = 0~~~~Less Previous Payment (-) 82,35,280 = 0~~~~Rs 1,13,68,884 = 0~~~~M. J. S.~~
16/3/21
JC~~A. S.~~
28/5/21
AG.~~C. S.~~
28/06/21