

~~MR~~ HB No - 3687

Schedule XLV-Form No. 134

Purnes DIVISION

Sri Nagar SUB-DIVISION

Jaya Prasad

MEASUREMENT BOOK

Jagati to Singhiya via Bhagaur
Teen Mohori Road.

2nd and final Bill
Abstract of cost

78

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Jagali to					
Singhya via - Bhagauria Teoh.					
Mahani More.					
Name of Agency:- Jagan Anand					
Agreement No:- 60MBD/2020-21					
Agreement Amount:- 54836016.00					
Date of commencement:- 14-12-2020					
Date of completion:- 13-09-2021					
Actual Date of completion:- 13-08-2021					

- ①
3. Clearing and grubbing
road land all complete
Job
2.93 Hect GVM BP - (5981) - ①/3
@ Rs. 49496.70/Hect + Rs. 145025.33
- ②
+ Const. of subgrade and
earthen shoulder with
approved material
obtained from borrow
pit road up to 100mm

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Job.					
12.66 m ³ QVTMBP-66 SL-66					
② R.S. 6108.97/m ³ - R.S.					77339.56
54 68 PIV drainage & put all					
complete job.					
12 Nos QVTMBP-67 SL-67					
② R.S. 203.02 each - R.S.					2436.24
53 67 Painting on parapet					
all complete job.					
87.36 m ² QVTMBP-73 SL-67					
② R.S. 95.63/m ² - R.S.					8534.24
					R.S. 33189128.69
					say R.S. 33189129.00

Add 55 + ② 12750377.00	
Add 1. cess @ 1% (+) R.S.	331892.00
	R.S. 2750377.00
Less for 0.01% below	
as per agreement (-) R.S.	3751.00
	R.S. 2749996.00
Less for previous payment	
V.T.M.B.P-70 (-) R.S.	31421634.00
	payable R.S. 6078322.00

certified that work has been
completed as per estimate and
specification

13-08-21

J.E.

Signature

13/08/21