

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/ Road - maintenance					
of Road for MDR Tag mudapur					
to Jahangirpur taluka with					
5 years maintenance under					
MR-3054					
Group No - MR-N/19-20, Rosaraol					
N/Agency - M/s Brothers Builders					
AT - Mathurapur (Sarnasitpur)					
Agmt No - 07/MB D/2019-20					
Date of Commence - 18/03/2019					
Date of Completion - 12 months					
Record Entry					

1/02 - construction of Further
 shoulder with approved
 materials obtained from
 borrow pits with all
 & Level up to 1000 M -
 do - do - all 4 job

2) ST Portion =

$$45 - \frac{1}{2} \times (4 + 30 \text{ m}) \times 1.0 \times 0.30$$

$$= 36.0 \text{ m}^3$$

$$1 \times 30 \text{ m} \times 1.0 \times 0.90 = 27.0 \text{ m}^3$$

$$5 \times 30 \text{ m} \times 1.0 \times 0.60 = 90.0 \text{ m}^3$$

$$3 \times 30 \text{ m} \times 1.0 \times 0.30 = 27.0 \text{ m}^3$$

$$5 \times 30 \text{ m} \times 1.0 \times 0.30 = 45.0 \text{ m}^3$$

$$5 \times 30 \text{ m} \times 1.0 \times 0.90 = 135.0 \text{ m}^3$$

$$1 \times 30 \text{ m} \times 1.0 \times 0.90 = 27.0 \text{ m}^3$$

Continuation = 387.0 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q. T. =			13.7		= Rs 48,50,728.2
Add, (12% GST + 1% L/CSS)					
= 13% —					= Rs 6,30,595.00
			Q. T.		= Rs 54,81,323.2
Less, 10% below (175 per sqm)					
					= (-) Rs 5,48,132.2
Total value of work =					Rs 49,33,191.0
Less, previous payment vide P(22)/T.M.D.					= (-) Rs 43,13,896.2
					= 00
Net value =					Rs 6,19,295.0

work has been completed as per
MR-2057 Guide line Specification

and direction of F.T.C.

29/05/2021
S.E. / R.S.

29/05/21
DE

C.P. / A. / 15/11/21

Quantity 4115 1185 1515 8.4 m

ASTC 90 1515 and 1185 1515 8.4 m

materials statement

(1) Soil (For each work) = 292.68 m³

29/05/2021
S.E. / R.S.

29/05/21
DE

Continuation

C.O. 619,295.00