

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Harpur Chauk ghat					
to Belwa Salkhani					
village in madua Block.					
EA - Jawahar Prasad Arora					
Est No - 37 / MRD / 2020-21					
Est value -					
D. of start - 03-09-2020					
D. of Comp - 02-06-2021					
D. of Actual Completion - 22-05-2021					
D. of measurement - 22-05-2021					
<u>measurement</u>					
① cleaning and grubbing road					
land -					
2x50x30x1.0 = 3000.00					
2x28x30x1.0 = 1680.00					
2x1x20x1.0 = 40.00					
2x4x30x1.0 = 240.00					
2x1x20x1.0 = 40.00					
T = 5000					
sqm					
in Hae = $\frac{5000}{10000}$					
= 0.50 Hae					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) P & F of typical m m way informal sign board - vide item No 14 P/7 2.0 Nos @ 10701.26 = 21803.00					
(15) Brick masonry work in cement mortar (1:3) - vide item No 15 P/7 576 cum @ 5719.68 = 32945.00					
(16) Plaster with cement mortar (1:4) on brick work - vide item No 16 P/8 4032 sqm @ 167.58 = 6837.00					
(17) Painting two coats incl primer coat - vide item No 17 P/8 117.12 sqm @ 95.63 = 11200.00 T= 4431555.00					
Add 13% wastage (+) 576102.00 T= 5007657.00					
Nett 10% as per agg (-) 500766.00 T= 4506891.00					
work has been completed as per specification					
Dr. Singh 22-05-2021 JS					
					AE