

Record Measurement

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Repair of road				
	from TQ to Mishrauliya under				
	FDR 2020-21				
Block:-	Champurab'a				
Agency:-	Sri Sudhansu Philip				
	At - Chubari, W. Champaran				
Ag. No:-	04/2021-22				
Ag. value:-	Rs 13,15,582 = 0				
Date of start:-	18.6.21				

Date of completion:- 17.7.21

Date of measurement:- 29.6.21

Details of work done:-

Construction of RCC slab culvert

(1/2) E/W in excavation for structures etc all complete.

Abutment:- $2 \times 8.90m \times 2.40m \times 1.80m = 76.89m^3$

R. wall $4 \times 2.10m \times 2.20m \times 1.80m = 33.26m^3$

Floor Under Deck slab $1 \times 7.50m \times 2.534m \times 0.25m = 4.75m^3$

Cutoff wall $2 \times 9.20m \times 1.10m \times 1.80m = 36.43m^3$

L.W (U/S & D/S) $2 \times 0.60m \times 1.10m \times 1.80m = 2.37m^3$

Cross wall (U/S Side) $2 \times 2.10m \times 1.10m \times 1.80m = 8.31m^3$

Cross wall (D/S Side) $1 \times 7.20m \times 0.60m \times 0.25m = 1.08m^3$

Floor (U/S Side) $1 \times 7.20m \times 2.10m \times 0.25m = 3.78m^3$

Floor (D/S Side)

Total $\rightarrow 166.87m^3$

Continuation limit to 164.68m³

Continuation