

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
TST on A/c bill					
Name of work - con's of road					
from Chapra Markha					
Path to Parahala - 2					
Agency - S. Sanjay Prasad Yadav.					
Agreement No - 82 (M.M.O.S.Y) 19-20					
Agreement Value - 38,44,640 =					
Date of Agreement - 16-09-19					

Date of completion - 15-06-20

Actual date of completion - 21-3-21

① Setty out poles - 2nd

(i) Back mark - 1 H.

(ii) Reference Pilla - 3 H.

② Cleary & Grubby road Land
 --- d-b

$2 \times 25 \times 30 \text{ m} \times 3.50 = 5250 \div 10,000$

= .53 Ha.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) Box cutting - all complete job.					
ϕ 4 v. p (2) 75.15 M ³					
B) 81.18 / M ³ — B)					6101 =
(4) Con's of Embankment - all complete job.					
i) ϕ 4 v. p (2) 1000 M ³ Level					
198.54 M ³					
B) 187.47 / M ³ — B)					37220 =
ii) ϕ 4 v. p (2) 150 M ³ Level					

627.28 M ³					
B) 151.89 / M ³ — B)					95278 =

(5) Con's of G.S.B - all complete job.					
ϕ 4 v. p (3) 334.12 M ³					
B) 2837.86 / M ³ — B)					948186 =

(6) w.B.M g.l.-3 - all complete job.					
ϕ 4 v. p (3) 178.96 M ³					
B) 4105.43 / M ³ — B)					734708 =

Continuation C-6..

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F	
(20) Identical Sign board					
— all complete job					
Q.V.P (G) 1 No					
B) 3420.60 / c.c. — B)					3421 =
(21) M.M.G.S.Y Logo Sign board - all complete job					
Q.V.P (G) 3 No					
B) 9925.57 / c.c. — B)					29777 =
(22) Earth work in shoulder					
— all complete job					
Q.V.P (G) 523.575 m ³					
B) 230.79 / m ³ — P)					120836 =
(23) Earth work in Ex-cavate - all complete job					
Q.V.P (G) 45.88 m ³					
B) 258.89 / m ³ — B)					12164 =
(24) Pray P.C.C - all job					
Q.V.P (G) 8.538 m ³					
B) 5408.72 / m ³ — B)					46180 =

Continuation

C-0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P.	
(25) Brick wall in H/wall					
(1.4) - all complete					
Q/V.P (8) & (9) 41.607 m ²					
B) 5839.59 / m ² -					242968 =
(26) Paving & Lorry R.O.C.H.					
- all complete					
Q/V.P (9) 22.5 M					
B) 4443.68 / M -					99983 =
(27) Paving of P (1.4) - all					
complete					
Q/V.P (9) 115.431 m ²					
B) 156.82 / m ² -					18102 =
(28) Paving of P/P 1.5 - all					
complete					
Q/V.P (9) 27.36 9.420 M					
B) 47.86 / m ² -					1309 =
(29) Paving two coats - all					
Q/V.P (10) 182.52 m ²					
B) 108.50 / m ² -					19803 =

Continuation

C.O. 4234346

Material Estimated	
1) Earth - 523.575 m ³	
2) 23.71 / m ³	2414-
Stone Mtd - 579.98 m ³	
3) 467.20 / m ³	242935-
4) 51.13 m ³	
5) 162.30 / m ³	8298-
6) 65.448 m ³	
7) 538.67 / m ³	35255-

Continuation