

Final.

3rd and Final Bill

31^{8K}

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/work — construction of Road from					
Ualgalla to Kateli primary Road					
to Sheldai under m.m.v.s.s (ST)					
Agency — madhubi surveying					
Agro. — OS SBD/20-21					
D/commencement — 25.06.2020					
D/completion — 24.06.2020					
Agreement — 10% below					
Actual date of completion —					
Length completed of road —					0.896 km BT
measurement					0.250 km CC
(1/34) painting on parapet wall					
(black & white strips) — T/S					
$8 \text{ NO.} \times 2 \times 6.15 \times 0.40 = 39.36 \text{ m}^2$					
$8 \text{ NO.} \times 4 \times 6.15 \times 0.60 = 118.08 \text{ ''}$					
$8 \text{ NO.} \times 4 \times 0.40 \times 0.60 = 7.68 \text{ ''}$					
					165.12 m ²
(2/52) painting on parapet wall					
(black & white strips) — T/S					
$2 \times 2.10 \times 0.40 = 1.68 \text{ m}^2$					
$4 \times 2.10 \times 0.60 = 5.04 \text{ ''}$					
$4 \times 0.40 \times 0.60 = 0.96 \text{ ''}$					
					7.68 m ²
(3/53) P/V concrete for plain/reinforced					
concrete in open formwork — T/S					
$7.50 \times 1.50 \times 0.15 = 1.69 \text{ m}^3$					
$1.50 \times 2.00 \times 0.15 = 0.45 \text{ ''}$					
$3.50 \times 2.00 \times 0.15 = 0.90 \text{ ''}$					

$\frac{49}{52}$ Painting on parapet wall
 (Black & white strips) — T/s
 7.68 m³ v. T.M.S. Page (31)
 @ Rs 97.18/m² → 746 = ∞

$\frac{50}{53}$ P/v concrete for plain
 reinforced concrete in
 open foundⁿ — P/s
 3.04 m³ v. T.M.S. Page (31)
 @ Rs 4824.18/m³ → 14666 = ∞

$\frac{51}{54}$ Brick on edge laid in
 C.M (1:3) — T/s
 2.03 m³ v. T.M.S. Page (32)
 @ Rs 6706.56/m³ → 13614 = ∞

8152176 = ∞

Add 12% S.S.T + 1% L.C.M → 1059783 = ∞

9211959 = ∞

Less 10% as per agreement (→) 921196 = ∞

82,90,763 = ∞

Less previous paid amount (→) 6540020 = ∞

Net payable → 17,50,743 = ∞

(Rs seventeen lakh Fifty thousand seven hundred forty three) only

CSP

14/06/21

R.E.

Pritam
22.06.21
A/E

Sumel
22.06.21
J.E.