

# Est on A/c Bill

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - Jabmray Primary Road					
to Jabmray Primary School.					
Agency - Manish Kumar					
vill - Mohanpur, P.O. - Rajwara					
P.S. - Fullidumra, Dist - Banka					
Bihar Pin - 813201					
Agg. No. - 41 SBD/20-21					
D/commencement - 25.08.2020					
D/completion - 24.05.2021					
Agreement - 24% below					

## measurement

(1) Providing & fixing of  
B.M. pillar T/S

03 No.

(2) clearing & grubbing  
road land T/S

$$5 \times 30 \times 3.50 = 525.00 \text{ m}^3$$

$$6 \times 30 \times 3.50 = 630.00 \text{ "}$$

$$3 \times 30 \times 3.50 = 315.00 \text{ "}$$

$$2 \times 30 \times 3.50 = 210.00 \text{ "}$$

$$3 \times 30 \times 5.00 = 450.00 \text{ "}$$

$$1 \times 8 \times 6.00 = 48.00 \text{ "}$$

$$\underline{2178.00 \text{ m}^2}$$

$$\approx 0.2178 \text{ Ha.}$$

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Spreading & compacting stone aggregates of specific sizes ——— P/s					
163.85 m <sup>3</sup> v. Form B. Page (4)					
@ RS 3133.46/m <sup>3</sup> —————→					513417=00
					1214449=00
Add 13% (S.S.T + L (en)) —————→					157878=00
					1372327=00
Less 24% as per agnd (L) —————→					329358=00
Net payable —————→					10,42,969=00
(Rs Ten Lakh Twenty two Lakh Nine hundred Ninety nine) only.					

C.P.P.

★  
21/8/21Pritam  
18.08.21  
A.E.

Journal

18.08.21  
J.E.