

Est on A/c Bill

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/W - Const ⁿ of Road from Banks					
Belhar Road to menbaran (NDB)					
Agency - choubatia construction Pvt.					
Ltd					
vill - choubatia, P.O - Kojhi 5109					
Dist - Banks, Pin No. - 813116					
Package - mmsy - NDB - BRRP 212 Banks - 1					
Ag. No. - 01 SBD / 2021-22					
D/commencement - 24.03.21					
D/completion - 23.03.22					
Agreement - on schedule the estimate cost					

① Providing & firing of G.M. pillars
@ four nos/km. — T/s
04 NO.

② clearing & grubbing road
land — T/s

$$6 \times 30 \times 6.50 = 1170.00 \text{ m}^2$$

$$2 \times 30 \times 6.00 = 360.00 "$$

$$1 \times 30 \times 6.50 = 195.00 "$$

$$1 \times 15 \times 4.00 = 60.00 "$$

$$5 \times 30 \times 6.50 = 975.00 "$$

$$2 \times 30 \times 6.00 = 360.00 "$$

$$8 \times 30 \times 6.50 = 1560.00 "$$

$$1 \times 18 \times 6.50 = 117.00$$

$$4797.00 \text{ m}^2$$

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(15/31) providing and laying					
RCC NPS pipe — 115					
45.00 m V.T.M. & Page (3)					
@ RS 4041.36/m —————					→ 181861 = 00
					48,47,509 = 00
Add 12% S.T. —————					→ 581701 = 00
1% L.Cess —————					→ 48775 = 00
10% Seigniorage fee —————					→ 62901 = 00
Net payable —————					→ 55,40,886 = 00
(RS Fifty five lakh forty thousand eight hundred eighty six) only					
			Priyam	Okumar	
			13.07.21	13.07.21	
			A.E.	S.E.	

~~CSP~~
~~amr~~
 14/8/21