

1st on A/c Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					Bakhtiyar pur
					Uttara Sahi TO Chakke
					Primary School
Agency:-					Md Belal
Agreement:-					ASRD/2021-22
D.O. Commencement:-					28/04/2021
D.O. Completion:-					27/04/22 Work in progress
					Record Entry

2 (2x2 RCC Culvert) & 1 (3x2.5 Box Culvert)

1. Earthwork in excavation for foundation

CD ₁	1x6.0x3.50x0.65m	= 13.65 m ³
	C/W 2x3.50x1.30x1.80m	= 16.38 m ³
	R/W 4x3.30x3.42x1.80m	= 81.68 m ³
		111.71 m ³
	2x111.71 m ³	= 223.42 m ³
CD ₂	1x4.80x6.00x0.70	= 20.16 m ³
	C/W 2x4.80x1.30x1.80	= 22.46 m ³
	R/W 4x3.40x3.60x1.80	= 110.68 m ³
		153.30 m ³
	Total CD ₁ + CD ₂	
		= 376.72 m ³

Continuation

Abstract of Cost

1/23 Pro & Piping Logo Board —

T.M.B P.W. — 1

Qty — 2.00 m²

@ 9721.94 — ~~12~~ — 19443.92

2/23 E/W in excavation for found —

T.M.B P.W. — 1

Qty — 376.72 m³

@ 283.94 — ~~12~~ — 106965.87

3/24 Pro Concrete for open found —

T.M.B P.W. — 2

Qty — 20.87 + 5.28 m³
= 25.35 m³

@ 5376.49 — ~~12~~ — 136294.02

Ans, 262703.81

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
1/25. Pro concrete for plain 1200 mm form					
T.M.B p.no - 2					
Qty - 106.83 m ³					
@ 5912.66 — RL —					631649 = 46
26. Supp fitting & placing HYSD bar for					
T.M.B p.no - 3					
Qty - 0.55 mt					
@ 48671.73 — RL —					26769 = 45
6/27. P/reinforced cement concrete in slab					
T.M.B p.no - 3					
Qty - 57.69 m ³					
@ 6109.14 — RL —					352436 = 28
7/28. Pro. weephole in brick					
T.M.B p.no - 3					
Qty - 126.00 m ³					
@ 110.98 — RL —					13983 = 48
8/29. P/reinforced cement concrete in slab					
T.M.B p.no - 06					
Qty - 38.88 m ³					
@ 6698.15 — RL —					260424 = 07
9/30. Supp fitting & placing HYSD bar					
T.M.B p.no - 05					
Qty - 3.87 mt					
@ 48820.28 — RL —					188934 = 08

R9, 1736901=03

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13 13. Pro & laying reinforced concrete —					
T.M.B p.no — 6					
Qty — 16.44 m ³					
@ 7250.09 — 422 —					119191=48
14 14. Supp fitting & placing HYSD in substrate —					
T.M.B p.no — 8					
Qty — 1.42 mt					
@ 49916.39 — 422 —					70881=27
15 15. Recast cast concrete concrete in substrate —					
T.M.B p.no — 12.70 m ³					
Qty — 12.70 m ³					
@ 6109.14 — 422 —					77586=07
					Rs, 2004559=85
Add GST 12%.				(+)	240597=18
Add labour cess 1%.				(+)	20045=59
					Rq. 2265152=62
less free 17% below				(-)	385075=94
					Rs, 1880076=67
					Say Rs, 1880077=00
31/08/21 31/08/21 J.F					
31/08/21 31/08/21 J.F					