

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, गोपालगंज-1

पत्रांक:- 1670 अ/अ

/ गोपालगंज

दिनांक:- 19/08/2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, गोपालगंज-1

सेवा में,

सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
बिहार, पटना।

विषय:- 3054 बिहार ग्रामीण पथ नई अनुरक्षण नीति 2018 के योजना अन्तर्गत में
अधियाचित राशि का आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के अनुपालन में 3054 बिहार ग्रामीण पथ नई
अनुरक्षण नीति 2018 के योजना अन्तर्गत राशि की माँग संलग्न विहित प्रपत्र में पथवार की
गई है।

अतः भवदीय से अनुरोध है कि विहित प्रपत्र के कॉलम 18 में अंकित कुल राशि
का आवंटन उपलब्ध कराने की कृपा की जाय। अधियाचित राशि के संदर्भ में C & P किये
मापी पुस्तिका एवं Bump Intrigater Report की छाया प्रति संलग्न कर समर्पित किया जा
रहा है।

अनु० यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, गोपालगंज-1

Requisition Format for Scheme IIcad- MR (3054) Under Bihar Rural Road Maintenance Policy 2018 (Initial Rectification and Surface Renewal)

Name of Works Division:- R.W.D. Works Division Gopalganj-1

SL No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) No. & Date	Length (in Km)	Amount of (in Lakh)	Administrative Approval (AA)	Agreement Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Gopalganj-1/12	Ahiyapuri to Swarni Jagdish	31406902027	5517 dt. 21.10.2019	3.160	125.973	82.71664	32.78367	23-MBD--NMP- 2018/2020-21/ dt 07.08.2020	06.05.2021	16.06.2021	Good	0.025	5.060%	0.00000	0.00000	82.26017	
2	MR-N/19-20 Gopalganj-1/13	Pakari to Jalalpur	31406902083	5517 dt. 21.10.2019	4.370	111.790	107.64452	44.62377	32-MBD--NMP- 2018/2020-21/ dt 07.08.2020	06.05.2021	31.07.2021	Good	0.025	5.14%	101.49767	101.49767	5.74371	
3	MR-N/19-20 Gopalganj-1/14	Madhomath to Bangal Khand	3140690206	1919dt. 21.10.2019	2.460	240.755	62.56473	24.11614	17-MBD--NMP- 2018/2020-21/ dt 11.08.2020	10.05.2021	09.05.2021	Good	0.025	5.058%	52.55163	52.55163	9.02637	
4	MR-N/19-20 Gopalganj-1/12	Tiwari Khareya to Khutwania	31406902112	5517 dt. 21.10.2019	4.370	166.745	106.58989	44.06219	23-MBD--NMP- 2018/2020-21/ dt 07.08.2020	06.05.2021	12.07.2021	Good	0.025	5.100%	0.00000	0.00000	99.15714	
5	MR-N/19-20 Gopalganj-1/12	Phulwaria to Bangra	31406902085	5517 dt. 21.10.2019	3.460	149.163	99.47136	35.60951	23-MBD--NMP- 2018/2020-21/ dt 07.08.2020	06.05.2021	12.07.2021	Good	0.025	5.010%	99.33566	99.33566	5.56317	
6	MR-N/19-20 Gopalganj-1/08	NH-28 PCC Road to Mathia Sadulepur Road	31406901007	5517 dt. 21.10.2019	1.300	56.318	36.33046	13.38465	14-MBD--NMP- 2018/2020-21/ dt 28.07.2020	27.04.2021	06.06.2021	Good	0.025	5.025%	28.95577	28.95577	3.49439	

- Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
- Up-to-date Physical Progress has been uploaded in MIS


D.A.O. Palsani
R.W.D. Works Division
Gopalganj-1


Executive Engineer
R.W.D. Works Division
Gopalganj-1


FORM CER 19
(See government of India's Decision) Below Rule-150
Form of utilisation certificate up to Month of July 2021
3054 New Maintenance Policy 2018

Sl No.	Name of Scheme	Allotment Received		Expenditure		Balance	
1	3054 New Maintenance Policy 2018	By Bank A/C	0.00	By Bank A/C	0.00	In Bank A/C	0.00
		By CFMS	134168273.00	By CFMS	114577126.00	In CFMS	19591147.00
		Total	134168273.00	Total	114577126.00	Total	19591147.00
						Certified that sum of Rs. 114577126.00 of has been utilized for the purpose of 3054 New Maintenance Policy 2018 as given in the margin for which it was sanction as that the balance of Rs.19591147.00 remaining unutilized at the end of the period under report.	

2. Certified that I have satisfied my self the condition in which the grants aid was sanctioned have been duly full filled are beign fulfilled and that have exercised the following checks to see that the kind of checks exercised:-

- Work have,been supervised by executive engineer/Super intending Engineer..... Yes
 - Periodical inspection has been conducted by E.E./S.E/E.E. Weekly S.E. quarterly
 - Construction materials have been tested-Yes
 - Measurement have been recorded in MB as test Check Conducted by Assistant Engineer/ Executive
 - All other coda formalities have been observed- Yes
- 3 Physical Progress achieved:-
- Construction of Road work 11 Nos.
 - Construction of CD work 77/2 Nos (77HP CUI/2 No RCC)


Divisional Accounts Officer
R.W.D. Works Division
Gopalganj-1


Executive Engineer,
R.W.D. Works Division
Gopalganj-1

Ind & Final const bill

35

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W Phulwaria to Bangra					
Under NMP 2018 (3054)					
Agency - M/S Durga Construction					
At Rajeev Nagar, Gopalgunj					
Agreement 23/MAP/NMP/2018/2020-2021					
Agreement Value Rs. 1,35,8008=34					
Date of Commencement of work				7-8-2020	
Date of completion of work				6-5-2021	
Date of closing				12-7-2021	

17 Retrad of road					
156 clearing and grubbing road land including uprooting wild vegetation grass bushes shrubs saplings and tree - B)					
Qty. V/MMP (23) 0.50 Hect					
Rs 51133=76/Hect - @ 25567=					
158 Const of Subgrade and earthen shoulder with approved material obtained from borrow pits					
Qty V/MMP (23) 2000.00 m ³					
V/MMP (39) 2021-22					
Continuation					
2202.50 m ³					
@ 176=58/m ³					
Rs 3,88,917=					
Rs 4,14,484=					

B.P.D. 83,36,179

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(37/199) Dismantling of existing structure like culvert bridge, retaining wall and other structure					
— do — do — do					
at V.M.B.P. (35) 49.00 m ³					
at 339250/m ³					16.0052
					R 87,52,984/-
(38/198) Add Labour cost @ 1%					87,530/-
(39/199) Add GST @ 12%					10,50,356/-
					R 98,90,872/-

Less 0.01% for agreement E) R 989/-

R 98,89,883/-

Revert Previous E) 93,33,566

Payment V.M.B.P. (35)

R 5,56,317/-

B.P.D.
12/3/21
DE

12/3/21
J.R.

240
C&P
12/3/18

Date	Time	Section	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGO RY	Latitude	Longitud e	Event
22/4/21	16:11:30	No. 76	0.1	160	0	1600	1827	G	26.59332	84.27638	Curve
22/4/21	16:11:30	76	0.1	190	10.1	1900	2086	G	26.59329	84.27623	Normal
22/4/21	16:12:5	76	0.1	270	20.2	2700	2775	G	26.59329	84.27623	Normal
22/4/21	16:12:5	76	0.1	300	20.2	3000	3034	G	26.59329	84.27623	Normal
22/4/21	16:12:41	76	0.1	250	10.1	2500	2603	G	26.59329	84.27623	Curve
22/4/21	16:12:41	76	0.1	220	20.2	2200	2344	G	26.59329	84.27623	Normal
22/4/21	16:13:16	76	0.1	250	20.2	2500	2603	G	26.59329	84.27623	Curve
22/4/21	16:13:16	76	0.1	350	10.1	3500	3465	G	26.59329	84.27623	Culvert
22/4/21	16:13:51	76	0.1	320	0	3200	3206	G	26.59329	84.27623	Bridge
22/4/21	16:14:26	76	0.1	290	10.1	2900	2948	G	26.59329	84.27623	Normal
22/4/21	16:15:2	76	0.1	360	10.1	3600	3551	G	26.59329	84.27623	Curve
22/4/21	16:15:2	76	0.011	40	50.5	3636	3582	G	26.59329	84.27623	Normal
22/4/21	16:15:2	76	0	0	0	0	448	G	26.59329	84.27623	Normal
22/4/21	16:25:6	77	0.1	300	0	3000	3034	G	26.59241	84.27633	Culvert
22/4/21	16:25:42	77	0.1	210	20.2	2100	2258	G	26.59177	84.27618	Normal
22/4/21	16:25:42	77	0.1	220	20.2	2200	2344	G	26.59177	84.27618	Culvert
22/4/21	16:26:17	77	0.1	330	20.2	3300	3293	G	26.59177	84.27618	Normal
22/4/21	16:26:17	77	0.1	250	20.2	2500	2603	G	26.59177	84.27618	Bridge
22/4/21	16:26:52	77	0.1	280	20.2	2800	2862	G	26.59177	84.27618	Culvert
22/4/21	16:26:52	77	0.1	270	20.2	2700	2775	G	26.59177	84.27618	Normal
22/4/21	16:26:52	77	0.1	280	20.2	2800	2862	G	26.59177	84.27618	Normal
22/4/21	16:27:27	77	0.1	280	20.2	2800	2862	G	26.59177	84.27618	Curve
22/4/21	16:27:27	77	0.026	70	40.4	2692	2769	G	26.59177	84.27618	Normal
22/4/21	16:27:27	77	0.001	0	181.8	0	448	G	26.59177	84.27618	Normal
22/4/21	16:33:29	78	0.1	320	0	3200	3206	G	26.58157	84.27232	Speed Breaker
22/4/21	16:34:4	78	0.1	250	10.1	2500	2603	G	26.58157	84.27232	Normal
22/4/21	16:34:4	78	0.1	280	10.1	2800	2862	G	26.58157	84.27232	Curve
22/4/21	16:34:40	78	0.1	170	10.1	1700	1913	G	26.58157	84.27232	Curve
22/4/21	16:35:15	78	0.1	240	10.1	2400	2517	G	26.58157	84.27232	Curve
22/4/21	16:35:15	78	0.1	230	10.1	2300	2431	G	26.58157	84.27232	Normal
22/4/21	16:35:50	78	0.053	100	20.2	1887	2075	G	26.58157	84.27232	Normal
22/4/21	16:35:50	78	0.001	0	181.8	0	448	G	26.58157	84.27232	Normal
22/4/21	16:43:36	79	0.1	160	0	1600	1827	G	26.58061	84.27653	Curve
22/4/21	16:44:11	79	0.1	200	10.1	2000	2172	G	26.58061	84.27653	Curve
22/4/21	16:44:11	79	0.1	340	10.1	3400	3379	G	26.58184	84.27816	Curve
22/4/21	16:44:47	79	0.1	210	10.1	2100	2258	G	26.58184	84.27816	Curve

$$Y = 0.5 \times X^2 + 0.862 \times X + 448.5$$

$$X = 3600$$

$$Y = 3551$$

(R) RURAL ROAD
 Good Average Poor
 <4000 4001-5000 >5001

16/5/21
 23/11/21
 JE

Name of Contractor

No:- At. Kalpet No. 9955881961

22/4/21	16:45:22	79	0.1	290	20.2	2900	2948	G	26.58184	84.27816	Normal
22/4/21	16:45:57	79	0.072	180	10.1	2500	2603	G	26.58384	84.27938	Normal
22/4/21	16:45:57	79	0	0	181.8	0	448	G	26.58384	84.27938	Normal
22/4/21	16:50:10	80	0.1	170	0	1700	1913	G	26.58219	84.27808	Normal
22/4/21	16:50:10	80	0.029	60	40.4	2069	2231	G	26.58244	84.27717	Normal


22/04/2021

22/4/21

22/4/21


22/4/21

File : C:\Users\UR Computer\Desktop\28040907.Xls, Section No. : 76, Eqn : $Y = 0 \cdot X^2 + 0.862 \cdot X + 448.5$
 Name of Customer : Phulwariya to Bangra, Name of Work Road : Durga Construction, Lab Job number :



~~28/04/20~~
 22/4/21
 JB
 1/7/21


File : C:\Users\UR Computer\Desktop\28040907.Xls. Section No. : 77. Egn : $Y = 0 \cdot X^2 + 0.862 \cdot X + 448.5$
 Name of Customer : Phulwariya to Bangra. Name of Work/ Road : Durga Construction. Lab Job number :



Handwritten notes:
 23/10/12
 23/11/12
 23/11/12
 23/11/12

File : C:\Users\UR Computer\Desktop\28040907.Xls. Section No. : 78. Eqn : $Y = 0 * X^2 + 0.862 * X + 448.5$

Name of Customer : Phulwariya To Bangra. Name of Work/ Road : Durga Construction. Lab Job number :




Handwritten signature
22/04/2020

Handwritten signature
9.3.4.21
J-E

Handwritten signature
2/2/5

File : C:\Users\UR Computer\Desktop\28040907.Xls, Section No. : 79, Eqn : $Y = 0 \cdot X^2 + 0.862 \cdot X + 448.5$
 Name of Customer : Phulwariya To Bangara, Name of Work/ Road : Durga Construction, Lab Job number :



Handwritten: 21/04/2024

Handwritten: 23-4-21 J-E

Handwritten: 5/17/21

File : C:\Users\UR Computer\Desktop\28040907.Xls, Section No. : 80, Eqn : $Y = 0 \cdot X^2 + 0.862 \cdot X + 448.5$
 Name of Customer : Phulwariya To Bangara, Name of Work/Road : Dugra Construction, Lab Job number :

UIV 1913 -
 mm/
 km

913.0

0.1

0.2

Distance ~ 1000 m

Handwritten: 28/04/2021

Handwritten: 23-4-21

Handwritten: 14/5