

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - const. of road from Marhata					
from Baramba road to					
Hardi road					
Agency - M/s. Ma. Vaish. Nam. Const.					
Agg. No - 12/20-91					
Agg. Amount - 34643267.00					
(with maintenance) (Group of three roads)					

A. A. Armand (vide letter no. 3628/27-2-19)

(const + maint + ER) - 91.2136 lac

T. S. Armand - 83.68 lac
(const + maint)

Date of commencing - 03.03.2020

Date of comp - 02.03.2021

Date of Entry - 03-8-2020

1) clearing & grubbing road land

do do comp

2 x 56 x 30m x 1.0m = 3360m²

2 x 1 x 24m x 1.0m = 48m²

3408m²

Continuation

= 0.3408 Hect.

Sd/-		KV Form No. 134		Date		Page	
Particulars	No.	Rate	Amount	Unit	Quantity	Amount	Unit
(38) For all complete for							
32.440	vide TMB P-33						
	@ Rs 108.19 each						
(39) Drainage complete							
	As per drawing & technical specification clause						
	1009						
4 No	vide TMB P-33						
	@ Rs 491.63 each						
(40) Painting of concrete work							
	diff primer coat etc						
	all complete for						
32.9642	vide TMB P-33						
	@ Rs 95.64/m ²						
	Total						
	Add GST @ 12%						
	Add L.Cess @ 1%						
	Total						
	Less 0.35% deducted below rate						
	Total						
	Less previous payment						
	Total						

Continuation
 P.T.O. for Matam
 20/7/2024
 154975 = 00