

प्रमाणित किया जाता है की इस प्राप्ति
पुस्तिक में सभीन द्वारा अंकित है
। से 100 तक एवं से सौ लूब्ट अंकित
है जिसे भी विनोट कुमार सदायक
अधिकारी अवट प्रमंडल सरमेरा
के नाम से निर्गत किया जाता है।

१८/३/१९

कार्यपालक अधिकारी

कार्य विभाग, कार्य प्रमंडल
बिहार शासक (नालन्दा)

राष्ट्रपति
15-3-19

Sch. XLV-Form No. 134

DIVISION

सरमेरा

SUB-DIVISION

अवट प्रमंडल सरमेरा

Measurement Book

No. 2825

Name of officer

सी. विनोट कुमार सदायक

अधिकारी अवट प्रमंडल सरमेरा

Date of first entry

Date of last entry

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement
of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 st	on A/C bill			

Name of work: M/R to Road from Sarnera
to Jayapur, MR-N/19-20/
Biharsanj / 02

Name of agency: M/s MAA TARA CONSTRUC-
TION.

Block : Sarnera

Agreement No.: - MBD - 04 / 2019-20

Work started date - 14/01/2020

Date of completion -	13/10/2020
Actual date of completion -	

(1) Clearing and grubbing

road land (By manual means)

do-do all complete

$$2 \times 8 \times 30 \times 1.25 = 600.00$$

$$2 \times 18 \times 30 \times 1.25 = 1350.00$$

$$2 \times 22 \times 30 \times 1.25 = 1716.00$$

$$2 \times 20 \times 30 \times 1.25 = 1500.00$$

$$2 \times 11 \times 30 \times 1.25 = 825.00$$

$$(2) 2nd cut land 2 \times 26 \times 30 \times 1.25 = 2028.00$$

$$2 \times 20 \times 30 \times 1.25 = 1500.00$$

$$2 \times 13 \times 30 \times 1.25 = 975.00$$

Continuation

10494.00

say - 1.049 Ha

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					and final 3rd rev-1/c b/f 11/11/2020

Name of work - M/R to Road from Sarmera

to Pparepur, MR-N/19-20/Bharsheri/2

Agency - M/S NAA TARA CONSTRUCTION

Block - Sarmera

Agreement No. - MBD-04/2019-20

Work started date - 14/01/2020

Date of Completion - 13/10/2020

Actual date of completion - 22/10/2020

(1) Planting of trees by the road

sides and maintenance for

one year do do all complete

45.00 Nos.

Rs 778.45/No. - Rs 35030.00

Abstract of cost

(2) Planting of trees by the

road sides and maintenance

for one year do do all complete

45.00 Nos. Pg No. - (52)

@ Rs 778.45/No. - Rs 35030.00

(3) Clearing and grubbing road

do do all complete

1.049 Ha Pg No. - (45)

@ Rs 474488.85/Ha - Rs 49816.00

(4) Scrapping existing bermows

surface do do all complete

Continuation

Rs 84846.00

Sch. XLV-Form No. 134

Continuation