

MMNSY - To3 to Bahera

Ag.No- 165BD/2020-2021

GLEN Schedule XLV-Form No. 134

Shergathi

DIVISION

Dobhi

SUB-DIVISION

Arunkumar Singh -

1210

Measurement Book

| Particulars              | Details of actual measurement           |    |    |    | Contents of area     |
|--------------------------|-----------------------------------------|----|----|----|----------------------|
|                          | No.                                     | L. | B. | D. |                      |
|                          |                                         |    |    |    | <u>2nd Ghat Pail</u> |
| Name of work:            | Construction of road from T-3 to Batera |    |    |    |                      |
| Agreement No. -          | 1658D/2020-2021                         |    |    |    |                      |
| Name of Agency -         | Arun Kumar Singh at Mathuli Block       |    |    |    |                      |
| Area, District           | Gajra                                   |    |    |    |                      |
| Date of W.O. -           | 14/5/20                                 |    |    |    |                      |
| Date of Completion -     | 13/2/21                                 |    |    |    |                      |
| Date of measurement -    |                                         |    |    |    |                      |
| Construction of granular |                                         |    |    |    |                      |
| Sub-base by poor clay    |                                         |    |    |    |                      |
| Well graded material     |                                         |    |    |    |                      |

as per spec

$$12 \times 4.05 \times 0.20 = 9.72 \text{ m}^3$$

2. Priming Layer

Spreading and Comp

edging stone metal grade

- III in road as per

Specification -

$$8 \times 2.5 \text{ m} \times 3.75 \times 0.075 = 56.25 \text{ m}^3$$

$$8 \times 2.5 \text{ m} \times 3.75 \times 0.075 = 56.25 \text{ m}^3$$

$$8 \times 2.5 \text{ m} \times 3.75 \times 0.075 = 56.25 \text{ m}^3$$

$$6 \times 2.5 \times 3.75 \times 0.075 = 42.19 \text{ m}^3$$

$$1 \times 22 \text{ m} \times 3.75 \times 0.075 = 6.19 \text{ m}^3$$

$$217.13 \text{ m}^3$$

29/6/21  
A.E.

Continuation

29.6.21  
A.E.

Abstract of CTS

1. (i) Construction of B.M. and reference pillars vide page - (5)

0.772 km @ RS. 3789.96/km RS. 4149

(ii) Construction of rubber Burjees vide page - (5)

0.772 km @ RS. 3789.96/km RS. 2926

2. Clearing and grading Road land survey vide page - (5) 0.54 Hectar.

@ RS. 49530.51/Hect RS. 26746

3. Construction of embankment vide page - (5) 2.6 km @ RS. 139.74/m RS. 130,123

931.18 m

Continuation @ RS. 1163944

Sch. XLV—Form No. 134

| Particulars                                      | Details of actual measurement |    |    |         | Contents of area      |
|--------------------------------------------------|-------------------------------|----|----|---------|-----------------------|
|                                                  | No.                           | L. | B. | D.      |                       |
|                                                  |                               |    |    | R/R R/S | 163,944=              |
| 4. Construction of Subgrade and center shoulders |                               |    |    |         |                       |
| vide Page- (5) -                                 |                               |    |    |         | 1548.2008             |
| @ R.S. 183.51/m <sup>3</sup>                     |                               |    |    |         | R.S. 284,110=         |
| 5. Construction of granular sub-base             |                               |    |    |         |                       |
| Quantity vide Page- (6)                          |                               |    |    |         |                       |
|                                                  |                               |    |    |         | 593.91 m <sup>3</sup> |
| vide Page- (9)                                   |                               |    |    |         | 9.72 m <sup>3</sup>   |
|                                                  |                               |    |    |         | 603.63 m <sup>3</sup> |
| limited -                                        |                               |    |    |         | 594.87 m <sup>3</sup> |
| @ R.S. 1769.10/m <sup>3</sup>                    |                               |    |    |         | R.S. 1,052,385=       |
| 6. Providing and applying Paving stones          |                               |    |    |         |                       |
| big Stone metal                                  |                               |    |    |         |                       |
| Grade-III - Quantity                             |                               |    |    |         |                       |
| vide Page- (9),                                  |                               |    |    |         | 217.13 m <sup>3</sup> |
| @ R.S. 2668.02/m <sup>3</sup>                    |                               |    |    |         | R.S. 579,907=         |
| 7. F.W in excavation of foundation of structure  |                               |    |    |         |                       |
| Quantity vide Page- (6)                          |                               |    |    |         |                       |
|                                                  |                               |    |    |         | 33.54 m <sup>3</sup>  |
| @ R.S. 285.17/m <sup>3</sup>                     |                               |    |    |         | R.S. 9565=            |
| 8. Providing plain concrete on formwork          |                               |    |    |         |                       |
| Quantity vide Page- (6),                         |                               |    |    |         | 2.65 m <sup>3</sup>   |
| @ R.S. 4592.21/m <sup>3</sup>                    |                               |    |    |         | R.S. 12,169=          |
| Continuation contd.                              |                               |    |    |         | 2101480=              |

|                                             |                          |
|---------------------------------------------|--------------------------|
| Page (6), 7.5M                              |                          |
| @ RS. 3431.69/M                             | RS. 25738=               |
| 12. Filling in foundry<br>trenches @ 4000/m |                          |
| Page (7), 7.63 @ RS. 555.50/M               | RS. 4238=                |
|                                             | RS. 2277892=             |
| Less 10% below                              | RS. 227789=              |
|                                             | RS. 2050103              |
| Less premium payment                        | RS. 274,895=             |
|                                             | RS. 1775,208=            |
| <del>29/6/21</del><br>J.E                   | <del>29.6.21</del><br>AB |

Continuation