

प्रमाणित किया जाता है कि यह मापी प्रकृति में
समीक्षा द्वारा छपे कुल 1 से 100 (एक से सौ) तक
एक अंकित है जिसे श्री अशोक कुमार सहायक-
उपनिष्ठा, अवर प्रमंडल अस्सीको बिनद ने नाम से
निर्माण किया जाता है।

(Signature)

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग, कार्य प्रमंडल
बिहार शरीफ (नामदा)

राम प्रसाद
6-8-19

Sch. XLV-Form No. 134

बिहार शरीफ DIVISION
अवर प्रमंडल अस्सीको बिनद SUB-DIVISION

Measurement Book

No. 2856

Name of officer श्री अशोक कुमार

अवर प्रमंडल अस्सीको बिनद
Date of first entry

Date of last entry

1st on A/c Bill

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - M/R Road (road)					
Nauranga Bridge To Ishwar Chak					
Agency - M/S Maq Tara Construction					
Agreement No. - MBD-05/2019-20					
Date of commencement - 14/01/2020					
Date of completion - 13/10/2020					
Date of Entry - 09/10/2020					

MEASUREMENT

① Clearing & grubbing Road Land					
..... 20 20 4/2					
2x3312.00x1.25/10000					0.83 Ha.
② Scratching Existing Bitumin surface					
..... 20 20 4/2					
65x 0.450x 0.450					13.163m ²
61x 0.300x 0.600					10.980m ²
23x 0.500x 0.600					6.900m ²
23x 0.700x 0.500					8.050m ²
17x 0.800x 0.700					9.520m ²
23x 0.800x 0.900					16.560m ²
15x 0.900x 0.800					10.800m ²
13x 1.000x 1.000					17.000m ²
Continuation					92.973m ²

3rd on Final Bill

31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - H/R To Road					
From Nauranga Bridge To					
Debarchak					
Agency - M/S Maan Tara Construction					
Agreement No - HBD 05/2019-20					
Date of commencement - 14/01/2020					
Date of completion - 13/10/2020					
Actual Date of completion - 07/10/21					
Date of entry - 3/7/21					

① Planting of Tree by the road side

221.00 No	221.00 No
31/7/21	31/7/21

ABSTRACT OF COST

① Clearing & Grubbing Road (Land)	
0.828 Ha. vide TMB P-25	
@ 47488.85/Ha. 139321/-	
② Scrapping Existing Potholes Surface	
1778.67 m ² vide TMB P-25	

③ Continuation

227538/-
66659/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19.20m ²	B.F.				10435604
	wide TMB P.			28	
	② 854.72/m ²				164111
⑩ P.M. & A.M. 1000 ft 1000 ft					
3.00 No	wide TMB P.			28	
	② 8928.57/m ²				267861
⑨ Painting of Two coats					
49.86m ²	wide TMB P.			29	
8.00 No	② 93.59/m ²				46661
					10483463
	Add G.S.T. 12%				12580161
	Add Labour less 1%				104835
					1184632
	Less 10% Below As Agree.				10661686
	Less Previous Payment				10486724
					174962
①					
work has been completed as per Specification and direction of B.E. nothing due against the contract					
②					

Continuation

with my sign &