

mmmsy

Pinchasani (Machakell Tolay)
to Father's control & power.

Schedule XLV-Form No. 134

Pamjay Kumar Divakar

E. E. P. W. D (W) Jir Pargali DIVISIO

Akharpur SUB-DIVISIO

Measurement Book

M. B. No -

908

(56)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					3rd and Final Bill
Name of work					Construction of road from Hindrauni Mahadalit Volla to Fatehpur, Gwariindpur road under MMGSY.
Agency					Sri Ranjay Kumar Diwakar At - New Area, Nawada.
Ag. No.					01/SB/2019-20.
Date of commencement					04.7.19.
Date of completion as per ag.					03.4.20
Date of actual completion					14.5.21.
Date of entry					14.5.21

Sl No. 1/12.	W. R. M. Grading 3				
	Providing, laying				
	----- depth				
	$1 \times 5.00 \times 3.75 \times 0.075 =$				1.41 m^3
Sl No. 1/13.	Providing and applying Primer coat				
	----- depth 1/2"				
	$13 \times 30.00 \times 3.75 =$				1462.50 m^2
	$1 \times 15.00 \times 3.75 =$				56.25 m^2
					1518.75 m^2
Add 1/4	for extra widening at curve (4)				15.19 m^2
					1533.94 m^2

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21 No. 3/14. Parabolizing and applying Tack coat ----- tech. n.					
Area as above =					1533.94m ²
21 No. 4/15. Mix. Seal Surface Parabolizing, leveling ----- tech. n.					
1.3 x 30.00 x 3.75 =					1462.50m ²
1 x 15.00 x 3.75 =					56.25m ²
					1518.75m ²
Add 1% for extra widening at corners					15.19m ²
					1533.94m ²
21 No. 5/17. Construction of cement concrete Pavement ----- tech. n.					
1 x 5.00 x 3.75 x 0.16 =					3.00m ³
21 No. 6/21. Rec. m 15 cm kilometer stone/200 m Stone ----- 40					
(i) Ordinary km Stone -					2 Nos
(ii) 200 m Stone -					2 Nos
21 No. 7/25. Parabolizing and finishing typical masonry Board					

Continuation

Continuation

[illegible]**Continuation**

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	V.T.M.B.P. 11				
0.35 H	@ R	29739.47	/ H	R	17409.00
4 No. 3/7.	Construction of embankment				
	--- tech. spec.				
	V.T.M.B.P. 11				
1524.50 m ³	@ R	154.51	/ m ³	R	235550.00
4 No. 4/8.	Construction of embankment with				
	1000m - lead				
	V.T.M.B.P. 11				
1167.00 m ³	@ R	179.87	/ m ³	R	209908.00
4 No. 5/9.	Construction of Subgrade				
	--- tech. spec.				
880.20 m ³	V.T.M.B.P.	12			
177.00 m ³	V.T.M.B.P.	19.			
1057.20 m ³	@ R	177.59	/ m ³	R	187748.00
4 No. 6/10.	Construction of granular Subbase I				
	--- tech. spec.				
	V.T.M.B.P. 12				
361.63 m ³	@ R	1994.23	/ m ³	R	721173.00
4 No. 7/11.	W.B.M. Grading				
	Providing, laying				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
--- --- ---					
197.44m ³ V.T.M.B.P. 12.					
1.41m ³ V.T.M.B.P. 16.					
198.85m ³ @ R 2621-60/m ³ R					521305-00
At No. 8/13. Providing and applying Primer coat --- --- ---					
V.T.M.B.P. 16					
1533.94m ² @ R 54.66/m ² R					83845-00
At No. 9/14. Providing Tack coat --- --- ---					
V.T.M.B.P. 17					
1533.94m ² @ R 18.34/m ² R					28132-00
At No. 10/15. mix Soil Surface Providing, laying 20mm thick --- ---					
V.T.M.B.P. 17.					
1533.94m ² @ R 187.33/m ² R					287353-00
At No. 11/17. Construction of cement concrete Parapet --- ---					
175.74m ³ V.T.M.B.P. 12.					
3.00m ³ V.T.M.B.P. 17					
178.74m ³ @ R 6153.00/m ³ R					1099787-00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sl No. 12/21 Rec m/s grade in Kilometer stone/200m Stone --- Rm V.T.M.B.P. 17					
(i) Ordinary K.M. Stone - 2 Nos @ R 2288-83 each R 4578- (ii) 200 m stone - 2 Nos @ R 654-16 each R 1308- Sl No. 13/25 Providing and fixing of chimney Board --- R V.T.M.B.P. 18					
2 Nos @ R 13618-40 each R 27237- (ii) Maintenance Board 1 No @ R 13618-40 each R 13618- Sl No. 14/26 Providing and fixing mandatory Board --- R V.T.M.B.P. 18					
(i) 600mm equilateral triangle 2 Nos @ R 5174-86 each R 10350- (ii) 600mm x 450mm rectangle 4 Nos @ R 7013-86 each R 28055- (iii) 900mm Side Octagon 1 No. @ R 13230-38 each R 13230-					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sl No. 15/27. Providing and laying hot applied thermoplastic compound					

V.T.M. B.P. 18.					
81.00 m ² @ Rs 829.00/m ²					Rs 67149.00
Sl No. 16/28. Road Marking with hot applied thermoplastic					

V.T.M. B.P. 18.					
59.0 m ² @ Rs 939.00/m ²					Rs 55401.00

Sl No 17/29. Providing and laying R.C. NP3					
300 mm dia pipe					

V.T.M. B.P. 18.					
15.0 m @ Rs 1685.03/m					Rs 25275.45
					Rs 3642281.40
Less 10% ag for ag (-)					Rs 364228.00
					Rs 3278053.40
Less Prev. Payment (-)					Rs 2465400.00
					Rs 812653.40
14.5.21					

Continuation