

IND ON A/C BILL

8

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of works</u> - Construction of road					
4CD Works from PMGSY					
road to Kanjanfola Saisia					
Under MMGSY(SC).					
Agency - Sai Santika Kumar					
Agreement No - 66/SRD/MMGSY-SC/2020-21					
Agreement Value (C) Rs 38,20,315 = 00					
(M) Rs 1,21,228 = 00					
Date of Start 16/08/2020					
Date of Completion 15/05/2021					
Date of measurement - 10/07/2021					
<u>* RECORD MEASUREMENTS -</u>					

①	C.C Pavement - Construction of unreinforced cc pavement m3 @ 900
10	do do as per Q1
	1 x 15.00 x 3.75 x 0.160 = 6.00 m ³
	4 x 15.00 x 3.75 x 0.160 = 36.00 m ³
	2 x 15.00 x 3.75 + 3.90 x 0.140 = 16.07 m ³
	8 x 15.00 x 3.75 x 0.160 = 72.00 m ³
	9 x 15.00 x 3.75 x 0.160 = 81.00 m ³
	2 x 15.00 x 3.75 + 3.90 x 0.160 = 18.36 m ³
	8 x 15.00 x 3.75 x 0.160 = 72.00 m ³
	301.43 m ³
	Limit to 300.00 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑫ Bounding pillar Aty Vide TMBP-10/11/07 4.0 Nos @ Rs 527.45 each					Rs 2110 = 00
⑬ Planting of trees & their maintenance of one year — do — do as per S.D. clause					
Aty Vide TMBP-10/11/08 10.0 Nos @ Rs (815.71 each x 0.30)					Rs 2447 = 00
(As per S.D. clause)					
Total					Rs 31,54,308 = 00

Add 12% G.S.T.					Rs 3,78,517 = 00
Add 1.0% Labour cess					Rs 31,543 = 00
Less 18% Mch bill					Rs 35,64,368 = 00
Vide TMBP					(-) Rs 6,47,202 = 00
Balance					Rs 29,17,166 = 00
19/07/2021 JE					
19/07/21 AE					
DAO C & P M 3/8					