

2nd on A/c & final Bill

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: maintenance and Repair from to Singhar north					
G.A - Shristi Dar Pvt Ltd					
Bill No - 22/MBD/2020-21					
Est Amt - 1938292.00					
D.O.S - 16-08-2020					
D.O.C - 15-08-2021					
Actual completion - 21-06-2021					
Date of measurement - 21-06-2021					

(12) Planting of tree by

the road side (Avenue tree)

1-0.6 dia hole & stem
maintenance upto one year -

← 55.00 Nos →

~~Mr. Singh~~
21-06-2021
JB

AE
21/06/2021
AE-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Retro-reflectors on side sign board, provision & erecting.					
vide item 11 P/10					
1.92 sqm @ 12280.09					
					= 23578.00
(12) P.L. of retro-reflectors for location marking & information sign board.					
vide item 11 P/10					
600 mm diameter					
1.0 nos @ 3600.82					
					= 3601.00
600 mm circular					
1.0 nos @ 3700.07					
					= 3700.00
600 x 450 mm rectangular					
2.0 nos @ 3571.05					
					= 7142.00
(12) P.L. planting of daisy and there maintenance upto one year.					
vide item 12 P/11					
55.00 Nos @ 800.30					
					= 44017.00
(13) P.L. of hot applied therm compound 2.5mm thick.					
vide item 13 P/11					
200.00 sqm @ continuation					
					735.40
					= 16788.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Blt	T=	19	45	502.00	
less 10% mer (-)			19	45	50.00
	T=	17	50	952.00	
less a previous (-)			17	06	187.00
	T=	44	76	5.00	
work has been completed as per specification.					
A. Singh 21-06-2021 JB	A.P. Singh 21/6/2021 AE.				
reported as per Specification					
M.L.D.					
A. Singh 21-06-2021 JB	A.P. Singh 21/6/2021 AE				

Scanned with CamScanner